

| Task Name  | Duration | Start        | Finish       |
|--|----------|--------------|--------------|
| 1 Cambridge Maths School (Temps) - ITT Programme                             | 479 days | Tue 31/08/21 | Thu 20/07/23 |
| 2 Feasibility Study  | 132 days | Tue 31/08/21 | Fri 11/03/22 |
| 130 Procurement / Invitation to Tender (ITT)                                 | 121 days | Tue 25/01/22 | Tue 12/07/22 |
| 131 Soft Market Testing  | 25 days  | Tue 25/01/22 | Mon 28/02/22 |
| 132 Advertise of Contracts Finder (DfE)                                      | 15 days  | Tue 15/03/22 | Mon 04/04/22 |
| 133 Prepare ITT Documentation (Mace)   | 20 days  | Tue 01/03/22 | Mon 28/03/22 |
| 134 Mace Completes Gaps List   | 15 days  | Tue 22/02/22 | Mon 14/03/22 |
| 135 DfE Solicitors Prepare Gaps List Information                             | 3 days   | Tue 15/03/22 | Thu 17/03/22 |
| 136 CCF Preparation, Submission, and Approval                                | 3 wks    | Mon 14/03/22 | Fri 01/04/22 |
| 137 DfE TCA Review of ITT Documentation                                      | 5 days   | Tue 29/03/22 | Mon 04/04/22 |
| 138 DfE Commercial Manager Sign-Off of Gaps                                  | 5 days   | Tue 05/04/22 | Mon 11/04/22 |
| 139 Ready to Market (RtM)  | 6 days   | Tue 12/04/22 | Tue 19/04/22 |
| 144 Issue ITT  | 0 days   | Tue 19/04/22 | Tue 19/04/22 |
| 145 ITT Period   | 25 days  | Wed 20/04/22 | Tue 24/05/22 |
| 146 Bidders Site Visit   | 0 days   | Thu 21/04/22 | Thu 21/04/22 |
| 147 PQQ Returns  | 5 days   | Wed 20/04/22 | Tue 26/04/22 |
| 148 ITT Period   | 20 days  | Wed 27/04/22 | Tue 24/05/22 |
| 149 Tender Returns   | 0 days   | Tue 24/05/22 | Tue 24/05/22 |
| 150 Tender Evaluation (Mace)   | 2 wks    | Wed 25/05/22 | Tue 07/06/22 |
| 151 Mace Issue Tender Report to DfE  | 0 days   | Tue 07/06/22 | Tue 07/06/22 |
| 152 DfE Approval of Tender Report  | 5 days   | Wed 08/06/22 | Tue 14/06/22 |
| 153 Notify Successful Contractor (Mace)                                      | 0 days   | Tue 14/06/22 | Tue 14/06/22 |
| 154 PORF Drafting and Approval   | 15 days  | Wed 15/06/22 | Tue 05/07/22 |
| 162 PCSA Appointment Period  | 5 days   | Wed 06/07/22 | Tue 12/07/22 |
| 163 Execute PCSA   | 0 days   | Tue 12/07/22 | Tue 12/07/22 |
| 164  |          |              |              |
| 165 Contractor's Design  | 90 days  | Wed 13/07/22 | Tue 15/11/22 |
| 166 Contractor Surveys   | 4 wks    | Wed 13/07/22 | Tue 09/08/22 |
| 167 Draft CPs Design Period  | 4 wks    | Wed 13/07/22 | Tue 09/08/22 |
| 168 Draft CPs Submission to Mace   | 0 days   | Tue 09/08/22 | Tue 09/08/22 |
| 169 Mace Review Draft CPs and Comments Agreed with Contractor                | 2 wks    | Wed 10/08/22 | Tue 23/08/22 |
| 170 Full CPs Design Period (Contractor)                                      | 9 wks    | Wed 24/08/22 | Tue 25/10/22 |
| 171 CPs Submission to Mace (Contractor) - Design                             | 0 days   | Wed 05/10/22 | Wed 05/10/22 |
| 172 CPs Submission to Mace (Contractor) - Costs                              | 0 days   | Tue 25/10/22 | Tue 25/10/22 |
| 173 Review of Final CPs and Agreement of CSA (Assuming no Planning Required) | 4 wks    | Wed 05/10/22 | Tue 01/11/22 |
| 174 Final Business Case (FBC) Drafting                                       | 1 wk     | Wed 02/11/22 | Tue 08/11/22 |
| 175 Final Business Case Submission to DfE (Mace)                             | 0 days   | Tue 08/11/22 | Tue 08/11/22 |
| 176 Final Business Case Approval (DfE)                                       | 1 wk     | Wed 09/11/22 | Tue 15/11/22 |
| 177  |          |              |              |
| 178 Contract   | 35 days  | Wed 16/11/22 | Thu 12/01/23 |
| 179 Gaps List / Contract Close   | 2 wks    | Wed 16/11/22 | Tue 29/11/22 |
| 180 B2B Letter (from Trust)  | 2 wks    | Wed 16/11/22 | Tue 29/11/22 |
| 181 PORF Prepared / Submitted (DfE)  | 5 days   | Wed 30/11/22 | Tue 06/12/22 |
| 182 PORF Approval (DfE)  | 3 wks    | Wed 07/12/22 | Thu 05/01/23 |
| 183 Contract Executed (Contractor / DfE)                                     | 5 days   | Fri 06/01/23 | Thu 12/01/23 |
| 184  |          |              |              |
| 185 Construction   | 135 days | Fri 13/01/23 | Thu 20/07/23 |
| 186 Contractor Mobilisation  | 3 wks    | Fri 13/01/23 | Thu 02/02/23 |
| 187 Construction Period  | 24 wks   | Fri 03/02/23 | Thu 20/07/23 |
| 188 ICT and FF&E Fit-Outs  | 6 wks    | Fri 09/06/23 | Thu 20/07/23 |
| 189 Practical Completion / Handover  | 0 days   | Thu 20/07/23 | Thu 20/07/23 |

Project: FS0714\_CMS Temps\_Fe  
Date: Tue 15/03/22

Legend:

- Task
- Milestone
- Project Summary
- Inactive Milestone
- Manual Task
- Manual Summary Rollup
- Start-only
- External Tasks
- Deadline
- Manual Progress
- Summary
- Inactive Summary
- Duration-only
- Manual Summary
- Finish-only
- External Milestone
- Progress

Page 1