**Pre-Construction Information** 



Compiled by James Lee, Dorset Property.

# Swanage Town Council Resurfacing of Car Parks and Service Roads

Construction (Design and Management) Regulations 2015 Pre-Construction Information Health and Safety Plan

- 1) Project Synopsis Information
- 2) Description of Project (Detailed)
- 3) Clients Considerations and Management Requirements
- 4) Site Risk Existing including Health and Safety Considerations
- 5) Significant Design and Construction Hazards.

Appendix i: Asbestos Register Appendix ii: Health and Safety File Proforma

Issue Date 05.08.2020

### 1) Project Synopsis Information

### Project Title and Description

#### Swanage Town Council – Resurfacing of Car Parks and Service Roads:

Main Beach Car Park: Partial resurfacing of car park, drainage repairs, installation of public area electrical supply and re-lining.
North Beach Car Park: Partial resurfacing of car park, weed treatment to localised areas and formation of tree enclosures and re-lining.
De Moulham Estate: Resurfacing of 3nr. gravel service roads including Rabling Lane.
Service Road off Northbrook Road: Tarmac patch repair.

Key Dates Approximate commencement January 2021. Completion March 2021

Key Contacts	
Client	Swanage Town Council
	Dr Martin Ayres, Town Clerk Tel: 01929 423636
	Email: m.ayres@swanage.gov.uk
Architect/	Dorset Property, Dorset Council
Contract	James Lee Tel: 01305 221915, 07747 764955
Administrator	Email: james.lee@dorsetcouncil.gov.uk
Principal	Dorset Property, Dorset Council
Designer	James Lee Tel: 01305 221915, 07747 764955
	Email: james.lee@dorsetcouncil.gov.uk
Constructor	TBC
Contracts	
Manager	
Constructor	TBC
Site Manager	
Principal	TBC
Constructor	
Clients	Swanage Town Council
Representative	Gail Percival, Operations Manager Tel: 01929 766034
	Email: g.percival@swanage.gov.uk

#### Significant Issues to be Considered / Health and Safety Statement Designers Risk Assessment

All risks associated with construction within areas occupied and accessible by the public and Swanage Town Council staff. All activities to be assessed and considered in relation to all occupants. All risks normally associated with repair and maintenance works

Method statements to be prepared as necessary and appropriate to construction works.

Current legislation to be adhered to at all times.

Health & Safety File	Two electronic copies in the form of CD's. Please note that files in electronic format are to be .pdf's and not present in a secure locked
	format.
Existing	Health & Safety Files and Operation & Maintenance Manuals
Documentation	containing relevant information are available for inspection at the
	school.

The Pre-construction information should be read with the preliminaries, specification and drawings.

### 2) Description of Project (Detailed)

Project Descriptio	n		
Project Title	Swanage Town Council – Resurfacing of Car Parks and Service		
	Roads		
Addresses	Main Beach Car Park: Victoria Avenue, Swanage, BH19 1PW		
	North Beach Car Park: De Moulham Road, Swanage, BH19 1NL		
	De Moulham Estate: De Moulham Road, Swanage, BH19 1PD		
	Northbrook Road: Northbrook Road, Swanage BH19 1PS		
Nature of works			
Main Beach Car Pa	ark: Plane off and resurface approximately 6,700m <sup>2</sup> of car park		
including new kerb	line to the boundary of Northbrook Cemetery, new electrical supply		
	2nr. public access supply boxes, repair to underground surface		
	lining of complete car park.		
	North Beach Car Park: Plane off and resurface approximately 1,500m <sup>2</sup> of car park,		
construct 4nr. tree planting pit and provide localised weed treatment to area of car			
park.	park.		
<b>De Moulham Estate:</b> Plane off and resurface approximately 250m <sup>2</sup> of service roads			
with crush and run stone and localised filling of potholes.			
Service Road off Northbrook Road: Localise tarmac repair at junction to Northbrook			
Road.			
Nuau.			
Occupied Site	All sites and surrounding areas should be considered occupied by the		
•	public. Complete sites or localised areas are to be sectioned off to		
	allow for safe completion of work, to be agreed at pre-contract		
	meeting.		

Project Programme			
Programme	Provisional Start: January 2021	Provisional Finish: March 2021	No. of weeks: Approximately 8 weeks
Construction commencement lead in time	To suit the project.		

Other	Main Beach Car Park and/or North Beach Car Park may be partially
Programme	occupied by the small winter market in areas not outlined for
issues /	resurfacing. Access will need to be maintained for this purpose.
requirements	Access to North Beach Car Park for the HM Coastguards base and
	Swanage & Herston Football Club to be maintained throughout the
	contract period. The De Moulham Estate service roads and Rabling
	Lane provide access to the rear of private properties, therefore
	restricted access to these properties must be limited to as short a
	period as possible.

# 3) Client's Considerations and Management Requirements

Client Health and Safety Statement	Works to be carried out planned and executed as programmed so as not to expose the general public and site visitors to construction risk. Carry out the construction works with consideration for all site users maintaining adequate pedestrian (including disabled access) walkways and signage to allow access to all parts of sites remaining in use. Provide adequate barriers to separate pedestrians' walkways from site foot and vehicular traffic. Adequately safeguard the site, the works, products, materials and any existing building affected by the works. Take all reasonable precautions to prevent unauthorised access to the site works.
Communication	All communication should be passed through Contract Administrator:
	James Lee Tel: 01305 221915, 07747 764955 James.lee@dorsetcouncil.gov.uk Unless there is an urgent need to raise a Health and Safety issue directly with the Client.
Welfare	Provide suitable and sufficient welfare facilities for the use of all
Provision	persons employed on site in accordance with the provisions of
	Schedule 2 of the Construction (Design and Management) Regulations 2015 and HSE Construction Information Sheet No. 59. The welfare facilities will remain in place at the agreed location while necessary for the works. Some provision may be provided by the client, subject to agreement in pre-contract meeting.
Site Security	The location of the contractor's compounds and any contactors parking is to be agreed prior to the start of the works and must be fully securable and enclosed when not in use by the installation of suitable barriers or fencing.
	Take all reasonable precautions to prevent unauthorised access to the contractor's compound and site works. Carefully control access and egress to both these areas.
Site Restrictions	A "No smoking" is to be strictly enforced at all sites.
	5 ,
	No radios or other audio equipment including personal stereos.
	Appropriate dress to be worn at all times.

	Foul language not to be used.
Site Safety	Contractor to carry out the construction works safely and with consideration for all site users, avoiding risks where possible.
	Contractor to provide adequate, signed pedestrian walkways separate to construction traffic and suitable marked crossing points to be manned if necessary.
	Contractor to be aware of and adhere to Swanage Town Council's current fire / emergency evacuation procedures where appropriate. Co-ordination between site and building occupants in the event of an emergency to be addressed and included in the Construction Phase Health and Safety Plan.
	All hot works are to be supervised and complete at least 2 hours before the end of each working day to ensure that the area of work has cooled, and that no combustion is taking place before the operatives leave suite. No hot works to take place in the contractor's compound. The contractor shall use hot work permit scheme at all times.
	Contractor's vehicles must be parked within an agreed defined area, clear of all access roads and must not impede the access of other vehicles, including emergency services, into and around the site.
	All vehicle movements within the site, and deliveries to site, are to be individually assessed to take into account the activities and vehicle movements taking place within the confines of the site. The main access routes around the each site must be kept clear at all times. The use of a 'banksman' should be considered and used if appropriate.
	Areas outside those where the contractor is working will generally be out of bounds unless agreed or notified.
	To be reviewed at the Pre-Contract Meeting.

Emergency Procedures	In the event of an emergency the contractor shall provide on- site local first aid facilities.
	The nearest minor injuries unit is: -
	Swanage Hospital, 32 Queens Road, Swanage, Dorset BH19 2ET
	Tel: 01929 422282
	The nearest Accident & Emergency unit is: -
	Poole Hospital 48 Longfleet Road Poole BH15 2JA 01202 665511
	Access for emergency vehicles through the site car park must be available at all times.

# 4) Site Risks – Existing including Health and Safety Considerations

Risk Area	Description / Action considerations	
Site Layout –	<b>Description:</b> All sites are within the proximity of Swanage.	
current	Main Beach Car Park: Public car park accessed from Victoria	
	Avenue, Swanage.	
	North Beach Car Park: Public car park, HM Coastguards	
	headquarters and access to Swanage Town Football Club,	
	accessed from De Moulham Road, Swanage.	
	De Moulham Estate: Private properties accessed via Rabling	
	Lane and service roads from De Moulham Road.	
	Service Road off Northbrook Road: Private properties accessed	
	from Northbrook Road.	
	All existing entrances and exits, including fire exits must be kept clear	
	and be fully usable throughout the duration of the contract.	
Services Layout	Locations of service entry points to be requested from the Client. No	
and location	services should be isolated or switched off without prior agreement	
	and an assessment of the impact being complete.	
Structural	The Contractor shall give due consideration to any structural	
considerations	implications of the works being undertaken on site and raise any	
	questions with the Contract Administrators at the earliest time.	
Asbestos	The works proposed entail groundworks only, therefore no asbestos	
Statement	containing material is expected to be unearthed.	
(management		
thereof)	Any concerns on site after the commencement of the works must be	
	reported to the Contract Administrator or Principal Designer.	

Client activities	The movement of both people and vehicles around the site as
which pose risk	described in Section 2.
to construction	
activities	

# 5) Significant Design and Construction Hazards

Permits to work system required as necessary for designated
construction operations. All records to be maintained for inspection.
To be carried out by the Contract Administrators as detailed in
Section 1.
Contract Administrator to be informed of any alterations to the design
issued by the Contractor Site Manager.
To be carried out by the Principal Designer as detailed in Section 1.
Heavy items exceeding 25kg and other awkward loads where manual
handling is required.
Where solvent based paints/finishes may be used.
The use of hot-lay tarmacadam surfacing.

Appendix i: Asbestos Register

N/A

### Pre-Construction Information – Swanage Town Council

#### Appendix ii: Health and Safety File Proforma

The file will be a record of the Health & Safety issues relating to the structure and its equipment which might affect the health or safety of anyone carrying out construction, maintenance or demolition or of anyone who may be affected by such work. It is to be project specific and contain only relevant information.

2 no. electronic copies required, each indexed and appropriately titled in the form of a CD.

It should include the following sections:

(1) Introduction – The need for file and the reasoning behind it.

(2) Description of Work and Contributing Parties - A brief description of the work carried out; to include dates and contributing parties, including a list of all sub-contractors. Within this section should be detailed, and cross referenced, other files such as the Building User Manual and the Mechanical and Electrical File (if this is separate).

(3) **Residual Hazards** - A statement should be made by all of the designers describing any remaining hazards within the design such as remaining asbestos, contaminated land, buried services, maintenance or cleaning difficulties, etc.

(4) Key Structural Principles - To include, for example, bracing, sources of substantial stored energy, safe working loads for floors and roofs, particularly where these may preclude placing scaffolding or heavy machinery there.

(5) Hazardous Materials - For example lead paint, pesticides, special coating which should not be burnt off, etc.

(6) Removal or Dismantling of Installed Plant and Equipment - For example any special arrangements for lifting, order or other special instructions for dismantling, etc.

(7) Cleaning and Maintenance Equipment - Information about equipment provided for cleaning and maintaining the structure.

(8) Significant Services - To include the nature, location and markings of significant services, for example underground cables, gas supply equipment, firefighting services, etc.

**(9) As-Built Drawings** - Drawings to include, location of fire doors, toughened glass, fire compartmentalisation, fire muster points, lighting and power, gas and water pipes, etc.