TREE PROTECTION PLAN



	КЕҮ				
	TPB Tree Protection Barrier (TPB)				
	Compressed air tools / hand dig only				
	Read in conjunction with Objective Tree Consultancy Report 01.05.2023				
	Prior to any work commencing protective (heras or similar) fencing 2.5 metres in height will need to be installed as per this plan. Fencing to BS 5837:2012				
	Protective fencing must remain in place until all work is completed and all associated materials and equipment are removed from site.				
cated	Where incursion to the RPA is necessary a temporary surface may be required to prevent disturbance or compaction of soil.				
n from late ory digging	Any pedestrian traffic within the RPA requires suitable ground protection consisting of: porous geotextile material on which a compressible layer can be added such as sharp sand with scaffold boards or similar on top.				
d spread of	No storage of equipment, materials or chemical based solutions is permitted within the RPA.				
ossible	No vehicular access within the RPA without prior agreement.				
ts can spread	No burning of materials or fires within 10 metres of the RPA.				
	No disturbance of soil including level changes or compaction within the RPA without prior consultation.				
t if required. e tree protection	No storage of temporary buildings, sheds or offices within the RPA.				
oughout dry	No changes will take place that will alter the amount of water infiltration surrounding or within the RPA.				
	Protection of tree roots In order to reduce any significant damage to tree roots within the RPA all soil stripping and excavation must be carried out by hand digging or compressed air tools only. Where construction is within the RPA the use of specialist engineering solutions may be required.				
	All tree roots uncovered must be wrapped immediately in dry sacking until backfilling takes place. Tree roots must not remain exposed.				
	Clumps of fibrous roots must not be severed and need to be retained as above.				
	Severance of structural roots 25mm or more in diameter is not permitted.				
	If roots are accidentally damaged the tree owner must be notified and given the opportunity to inspect the damage before it is covered over.				

CLIENT	DATE	31.05.2024	PROJECT NUMBER	0266	REVISION
PENZANCE COUNCIL	SCALE	1:300	DRAWING TITLE	Tree Protection Plan	
	SIZE	A3	DRAWING NUMBER	103	A
	STATUS	CONCEPT	_		