



Pre-Construction Information

For

The Remodelling and Extension

At

Kimberley Park Lodge, Falmouth

For

Falmouth Town Council

Date: March 2024

Version: 01

Contents

PREAMBLES.....	4
Pre-Construction Information	5
Construction Stage	5
Construction Phase Plan	5
1.0 DESCRIPTION OF PROJECT	6
1.1 Location	6
1.2 Project Description	6
1.3 Programme	6
1.4 Contact Details for Duty Holders	6
1.5 Extent and Location of Existing Plans and Records	7
2.0 CLIENT'S CONSIDERATIONS & MANAGEMENT REQUIREMENTS	8
2.1 Planning & Managing Construction Work	8
2.2 Communication & Liaison between the client and others	8
2.3 Arrangements for Security of the Site	8
2.4 Arrangements for Welfare Provision and First Aid	8
2.5 Fire Precautions and Emergency Procedures	9
2.6 No-go Areas	9
2.7 Site Rules	9
2.8 Permit to Work Systems	9
2.9 Personal Protective Equipment (PPE)	10
2.10 Confined Spaces	10
3.0 ENVIRONMENTAL RESTRICTIONS AND EXISTING ON-SITE RISKS.....	11
SAFETY HAZARDS	11
3.1 Access and Egress	11
3.2 Deliveries, Storage and Waste Collection	11
3.3 Adjacent Land Uses	12
3.4 Existing Storage of Hazardous Substances	12
3.5 Location of Existing services	12
3.6 Ground Conditions	Error! Bookmark not defined.
3.7 Existing Structural Information	12
3.8 Previous Structural Modifications	12
3.9 Fire Damage, Ground Shrinkage, Movement or Poor Maintenance	12
3.10 Fragile Materials	12
3.11 Traffic Routes on Site	12
3.12 Unexploded Ordnance	13
3.13 Other safety Risks	13
HEALTH HAZARDS	13
3.14 Asbestos	13
3.15 Ground Contamination	Error! Bookmark not defined.
3.16 Noise and Vibration	Error! Bookmark not defined.
3.17 Hazardous Materials within the Structure	13
3.18 Health Risks Arising from Client Activities	13
3.19 Other significant health risks	13
4.0 Significant Design and Construction Hazards	15
4.1 Design Assumptions and Suggested Work Methods	15
4.2 Coordination of Ongoing Design and Handling Design Changes	15
4.3 Significant Risks identified during design	15
4.4 Materials Requiring Precautions	15

4.5 Asbestos Declaration	15
5.0 HEALTH AND SAFETY FILE	16
APPENDIX A – CONSTRUCTION PHASE PLAN REQUIREMENTS	17
1. Description of Project	17
2. Management of the work	17
3. Arrangements for controlling significant risks	17
4. Health and Safety File	18
APPENDIX B – HEALTH AND SAFETY FILE	19
Section 1 General Information	19
Section 2 Project Particulars	19
Section 3 Design Criteria	19
Section 4 Residual Hazards & Risks	19
Section 5 Maintenance & General Details	19
Appendix C – RISK REGISTER	20

Author	Daryl Hill Principal Designer	Signed 	Date: 01 March 2024
Reviewed	Phil Crossley Director	Signed 	Date: 01 March 2024

AMENDMENT LOG

Revision	Reason for Issue	Section Updated	Author	Reviewed

PREAMBLES

Pre-Construction Information

The Pre-construction Information has been prepared in accordance with the requirements of the Construction (Design and Management) Regulations 2015 (the CDM Regulations). It has been compiled on the basis of the information available about the project at the time of this revision.

This document is intended to collate information provided into a useful document that can be taken forward and used to plan the project in terms of general cooperation and consideration as well as detailing known health and safety issues.

This document does not attempt to list the responsibilities of the Principal Contractor, of which he should already be fully aware. Further details of such can be viewed in guidance document L153 for the CDM Regulations 2015. This document does however give a guide as to the issues that have been identified already and inform of any site peculiarities or Client restrictions.

This document should not be used in isolation for planning health and safety matters as reference should always be made to other information detailed as well as tender information. Site inspections should always be carried out by the Principal Contractor prior to works commencing to ensure all relevant issues have been identified as far as reasonably possible.

Construction Stage

The successful contractor should note that the appointment will not be confirmed unless or until the Client is satisfied as to the competence of the contractor to fulfil these duties and as to the adequacy of resources to be allocated to the health and safety aspects of the project.

Construction Phase Plan

It is a requirement under the CDM Regulations 2015 that the Principal Contractor produces a comprehensive Construction Phase Plan (herein referred to as the Plan). This plan must be submitted to the Principal Designer for review at least two weeks before works commence on site.

The information provided within this document and other documents referenced herein should be referred to when the Principal Contractor is preparing the Plan. Details of how the hazards will be managed should be included.

The Plan must not be a generic health & safety policy style document but must detail actual information that will be implemented. Irrelevant and out of date information (including reference to the 1994 Regulations) must be removed or amended.

The Principal Contractor shall assume full responsibility for the maintenance of this information and for the development of the Construction Phase Plan which shall be up-dated as necessary during the course of the project.

No construction shall be allowed to commence without receipt of written confirmation that the Client is satisfied that the plan is satisfactorily developed and appropriate to the work at hand and the welfare facilities are suitable and sufficient.

1.0 DESCRIPTION OF PROJECT

1.1 Location

Kimberley Park Lodge, 33 Kimberley Park Road, Falmouth, Cornwall, TR11 2DA

1.2 Project Description

The Project consists of the following:

1. Strip out of existing fixtures and fittings
2. Internal configuration including demolition of structural walls
3. Re-roofing
4. Demolition of existing rear extension ancillary accommodation
5. Provision of extension
6. Conversion of existing space into café and kitchen
7. Fit-out of extension to form recording studio, radio station and associated facilities
8. Provision of plant room to rear of public toilets
9. Mechanical and Electrical Installations

1.3 Programme

Planned commencement:	01/07/2024
Contract period:	23 weeks
Mobilisation period (minimum):	3 weeks (after instruction of Principal Contractor before commencement of works on site)

The Principal Contactor is required to provide a detailed programme of the works which will be used and updated on a regular basis. Any significant changes to the programme should be notified to the Client in good time

1.4 Contact Details for Duty Holders

Client

Falmouth Town Council,
The Old Post Office,
The Moor,
Falmouth,
Cornwall,
TR11 2RT.

Principal Designer

Crossley Hill Chartered Surveyors
5 Frances Street
Truro
Cornwall
TR1 3DN

Lead Designer

Hormann Architects,
Studio 2, Venn Creative,
59-61 Killigrew St,
Falmouth,
Cornwall,

TR11 3PF

Designers

Martin Perry Associates,
Parade House,
The Parade,
Liskeard,
Cornwall,
PL14 6AH

Principal Contractor

TBC

1.5 Extent and Location of Existing Plans and Records

A number of surveys, reports and plans relating to the property and relevant to the works are, included within this document, held by Crossley Hill Chartered Surveyors, the client and Hormann Architects, copies can be obtained from these parties on request. The relevant information is referred to in the following sections of this document.

2.0 CLIENT'S CONSIDERATIONS & MANAGEMENT REQUIREMENTS

2.1 Planning & Managing Construction Work

The Client attaches particular importance to the promotion of a positive Health & Safety Culture on all their construction sites, and as a result requires that the following Safety Goals are targeted:

- Project to be managed to achieve 'Zero' accidents
- If this target is not met all accidents are to be fully investigated and details reported as necessary and published to the Client
- The project shall not receive any HSE enforcement action
- The scheme shall comply with any current HSE initiatives; current initiatives include; the 'Asbestos Hidden Danger' Campaign and the 'Shatter Lives' slips and trips campaign

The Principal Contractor will need to identify in the Plan exactly how the project will be planned and managed detailing, but not limited to, the sections provided in this document. This will include the need for a full and detailed programme of works.

2.2 Communication & Liaison between the client and others

It should be ensured that the lines of communication throughout the project are maintained to a high degree. Therefore any significant information produced or received should be passed to the relevant people in good time.

The Principal Contractor is to include within his construction phase plan; details of how clear communication lines will be maintained between all key parties. Including how relevant information from this document and his construction phase plan will be passed to the subcontractors.

The Principal Contractor is to identify how and when communication and liaison will take place in the form of schedules of meetings etc. The method for passing information to all parties should also be detailed.

2.3 Arrangements for Security of the Site

The Principal Contractor must ensure that adequate security measures are implemented to prevent unauthorised access to the site. All necessary site hoarding and/or enclosures are to be provided by the Principal Contractor to isolate the site works and protect the public and adjacent activities. The site shall not be left in an unsecured condition.

The client has identified the boundaries on drawing 0141.4-416 which need to be kept secure throughout the course of the contract.

The Principal Contractor must note they have a duty of care to trespassers under the Occupiers Liability Act 1984 and reasonably practicable security measures must be undertaken.

Details of how the Principal Contractor will comply with these provisions must be included within the Construction Phase Plan.

2.4 Arrangements for Welfare Provision and First Aid

Adequate provision will need to be made by the Principal Contractor for all required welfare facilities in accordance with Schedule Two of the CDM Regulations 2015.

The Principal Contractor must include within his Construction Phase Plan; details of the following:

- Details of welfare facilities being provided;
- Details of any phasing requirements for the welfare facilities

The Principal Contractor is required to make suitable provision for first aid facilities in accordance with the Health and Safety (First Aid) Regulations 1981. Details of equipment provided and trained first aiders must be included within the Construction Phase Plan.

2.5 Fire Precautions and Emergency Procedures

The Principal Contractor is required to comply with the 'Joint Code of Practice on the Protection from Fire of Construction Sites and Buildings Undergoing Renovation' (known as The Fire Code) and accordingly produce a fire safety plan as part of the Construction Phase Plan which is updated as required whilst the project progresses.

There are no specific fire precautions other than those that would normally be connected with working on such a site. Any specific fire risks brought about by the construction works will need to be raised in the Plan and detailed as required to reduce risks wherever possible.

The details relating to emergency procedures will need to be detailed in the Plan to include items such as those detailed in the list below:

- Means of warning and escape
- Significant accidents(s)
- Bomb threat
- UXO strike
- Utilities strike

2.6 No-go Areas

The works are restricted to the site area only and no deviation from this is permitted. It is particularly important that the adjacent land users are protected and no access into or disturbance of those areas will be permitted.

2.7 Site Rules

The Plan is to detail all site rules used by the Principal Contractor and the method of relating these to the workforce, such as in the site induction procedure. Inductions will be required for all visitors where the site rules will be related. The rules are to be explained to all persons working and visiting the site at the induction stage. A copy is to be displayed on site in an accessible location and individual points reinforced as required as part of the Principal Contractors discipline policy.

2.8 Permit to Work Systems

The Principal Contractor is to set out within the Construction Phase Plan the work activities that will trigger the need for a permit to work system. The Permit to work system is to be rigorously enforced.

For Work in existing client premises the client requires the Principal Contractor implement the following permit to work procedures:

- Work at height
- Work on services
- Work affecting the load bearing capacity of the building
- Noisy and/or vibratory works

2.9 Personal Protective Equipment (PPE)

Strict details will need to be provided in relation to PPE to ensure the safety of all construction staff, project team members and visitors. The Principal Contractor will need to detail what PPE requirements are the minimum standard and make suitable PPE available for workers and visitors. All risk assessments and method statements will need to identify what task specific PPE is required.

2.10 Confined Spaces

The Principal Designer has not been made aware of any areas designated as confined spaces

3.0 ENVIRONMENTAL RESTRICTIONS AND EXISTING ON-SITE RISKS

SAFETY HAZARDS

3.1 Access and Egress

The Principal Contractor is to note that the following restrictions are present on the neighbouring roads:

Restricted width access roads on routes to the site

Access to and from the site is via Kimberly Park Road and Park Hill for the duration of the project. The Contractor should note that no vehicular access is available into the site and no drop off zones or parking areas are available externally.

A detailed traffic management plan will need to be produced by the Principal Contractor to show information in relation, but not limited to, all items noted below:

- Access routes
- Delivery / working times
- Parking Arrangements (contractors & visitors)
- Construction vehicle storage & refuelling (bunded area)
- Delivery drop off
- Banksman
- Materials storage
- Waste storage
- Waste collection
- Wheel wash / road cleaning / inspection
- Pedestrian & vehicles routes

A clean area will need to be provided for deliveries / waste removal to ensure that no mud or debris will be transferred onto the road. Arrangements are also to be detailed in the event that any cleaning is required.

There is no parking on site and the Principal Contractor will have to make alternative provisions.

The occupiers of the adjacent properties to the above site are sensitive to noise and traffic movements and this must be planned in order to reduce disturbance and inconvenience to them. Therefore the numbers of vehicles must be kept to a minimum as well as deliveries and waste collections which should be planned to occur at off peak periods and the positioning of vehicles during drop off and collection given due consideration to prevent blocking the road.

3.2 Deliveries, Storage and Waste Collection

All deliveries are to be made to the site entrance. Materials are to be stored in a position away from site boundaries within the building where possible to reduce the risk of theft and arson. The Principal Contractor is to include in his Construction Phase Plan a plan showing the positioning of all skips and material storage area.

3.3 Adjacent Land Uses

The neighbourhood shows a mix of property types including, residential, commercial, retail, and leisure. Immediately adjacent to the site is the public wcs for the park that will need to have due consideration made for it, particularly when planning site security and protection of the public.

One of the primary entrances to the park is immediately adjacent to the site and consideration should be given to this when planning the works and site set up. Consideration should be given to outside of school pick up times when the park could be busier.

3.4 Existing Storage of Hazardous Substances

None identified to the Principal Designer

3.5 Location of Existing services

The extent of the existing services has been identified by review of the services on site and as shown on drawing 0141.a-413. This should not be relied upon alone and the Principal Contractor must allow for further visual inspection of exposed services and use of cable avoidance scanning tools. Construction work should not be carried out unless or until the Principal Contractor is satisfied that all services in the vicinity of the works have been identified. Further investigation may be required subject to the extent of the works; such as during deep excavations.

The following services have been identified:

- Electrical services, fuse boards and consumer unit
- Drainage
- Heating and hot water pipework

Should any previously unidentified services be found then these should be protected, isolated if appropriate and reported to all parties as soon as possible and marked on a services plan for future reference.

3.6 Existing Structural Information

The Principal Designer has not been made aware of any further issues.

Should the Principal Contractor discover any structural abnormalities work in the area is to cease immediately and the Principal Designer and Employers Representative informed at the earliest practicable opportunity.

3.7 Previous Structural Modifications

Refer to consultants' drawings indicating the structural alterations and modifications undertaken to the property.

3.8 Fire Damage, Ground Shrinkage, Movement or Poor Maintenance

None identified to the Principal Designer.

3.9 Fragile Materials

None identified to the Principal Designer.

3.10 Traffic Routes on Site

No vehicle movement permitted on the site.

3.11 Unexploded Ordnance

None have been reported to the Principal Designer.

3.12 Other safety Risks

The Principal Contractor is to consider the hazards detailed below and include within his Construction Phase Plan methods as to how each matter will be dealt with to ensure the health, safety and welfare for his employees, subcontractors and third parties; when carrying out these activities:

- Working at height
- Scaffolding and other temporary works
- Work over or adjacent to water
- Demolition
- Hot Works
- Work on services

HEALTH HAZARDS

3.13 Asbestos

The following survey information has been provided:

Ask Asbestos Services Asbestos report – dated 10 July 2023

Asbestos has been located in the following areas

1. Ground Floor Dining Room – Asbestos Cement Fixed Wall Panel

Despite the above survey report it is possible that asbestos containing materials are still present within the ground/site. The Principal Contractor is to ensure that appropriate control measures are in place and all operatives are aware of the presence of Asbestos and what to do should a suspected ACM be discovered on site. Should a suspected ACM be discovered on site; work in the area is to cease immediately and the Principal Designer and Clients representative informed immediately.

All Asbestos removal needs to be undertaken by a competent/licensed removal contractor in accordance with Control of Asbestos at Work regulations 2012. Details of the removal and completion certificates need to be made available for inclusion in the H&S File.

3.14 Hazardous Materials within the Structure

No hazardous materials have been identified to the Principal Designer.

Should the Principal Contractor discover any hazardous or suspected hazardous materials within the structure; he is to cease work immediately and inform the Principal Designer and Client's Representative immediately.

3.15 Health Risks Arising from Client Activities

None have been identified to the Principal Designer.

3.16 Other significant health risks

The following significant health risks have been noted as being present in the site/ building:

- Leptospirosis (weils' disease)
- Ornithosis (bird related diseases)

4.0 Significant Design and Construction Hazards

4.1 Design Assumptions and Suggested Work Methods

None identified

4.2 Coordination of Ongoing Design and Handling Design Changes

Any ongoing design changes are to be distributed to all relevant parties in good time in order to improve coordination and to ensure that all relevant health, safety and other issues have been identified. The Principal Contractor is to detail how such changes will be managed and who will retain responsibility for distributing and following up on such changes.

The following items have been designated as contractor design portions:

- M&E systems etc
- Scaffold

The Principal Contractor and designers will be required to ensure that any significant design changes are notified to the Principal Designer as soon as reasonably practicable and before work on that element commences on site

4.3 Significant Risks identified during design

The Principal Contractor should refer to the Hazard Identification Schedule and Residual Risk Assessment in Appendix C for information on significant risks that the designers could not design out.

The sanction of the suitability of the Construction Phase Plan in compliance with regulations 23(1)(a); and 23(2) and 22(1)(c) is dependent on the inclusion of satisfactory method statements in respect the items noted above.

4.4 Materials Requiring Precautions

No materials are known to have been specified which will require specific precautions other than those in normal use in the construction industry, which will require COSHH assessments in any case.

4.5 Asbestos Declaration

The designers are required to provide a declaration stating they have not specified any Asbestos Containing Materials.

The Principal Contractor is required to provide a declaration stating he has not installed any Asbestos Containing Materials.

The above information will be used by the Client to form part of their Asbestos Register in accordance with the Control of Asbestos Regulations 2012.

5.0 HEALTH AND SAFETY FILE

It is a requirement of the Regulations that the Principal Contractor implements an effective management system by which the requisite information is provided for inclusion in the Health and Safety File which should include:

- Brief description on the work carried out
- Residual hazards and how they have been dealt with (for example surveys or other information concerning contaminated land, water bearing strata, buried services etc)
- Key structural principles incorporated in the design of the structure (e.g. bracing, sources of substantially stored energy including pre or post tensioned members) and safe working loads for floors and roofs, particularly where these may preclude placing scaffolding or heavy machinery there
- Any hazards associated with the materials used (for example hazardous substances, lead paint, special coatings which should not be burned off)
- Health and safety information about equipment provided for cleaning or maintaining the structures
- The nature, location and markings of significant services, including fire fighting services
- As-built drawings of the structure, its plant and equipment
- Operation and Maintenance information in relation to all building aspects including services and plant installed.
- Any other information relevant to the construction and future of the building, including demolition which should be passed to future users of the building.

APPENDIX A – CONSTRUCTION PHASE PLAN REQUIREMENTS

1. Description of Project

- a. Project description and programme details including any key dates;
- b. Details of Client, Principal Designer, designers, Principal Contractor and other consultants
- c. Extent and location of existing records and plans that are relevant to health and safety on site, including information about existing structures when appropriate.

2. Management of the work

- a. Management structure and responsibilities
- b. Health and safety goals for the project and arrangements for monitoring and review of health and safety performance
- c. Arrangements for
 - i. Regular liaison between parties on site
 - ii. Consultation with the workforce
 - iii. Exchange of design information between the Client, designers, Principal Designer and contractors on site
 - iv. Handling design changes during the project
 - v. The selection and control of contractors
 - vi. Exchange of health and safety information between contractors
 - vii. Site security
 - viii. Site induction
 - ix. On site training
 - x. Welfare facilities and first aid
 - xi. Reporting and investigation of accidents and incidents, including near misses
 - xii. Production and approval of risk assessments and written systems of works
- d. Site rules (including drug and alcohol policy)
- e. Fire and emergency procedures

3. Arrangements for controlling significant risks

a. Safety risks, including

- i. Delivery and removal of materials (including waste) and work equipment taking account of any risk to the public, for example during access or egress from the site
- ii. Dealing with services
- iii. Accommodating adjacent land uses
- iv. Stability of structures
- v. Preventing falls
- vi. Work with or near fragile materials
- vii. Control of lifting operations
- viii. Maintenance of plant and equipment
- ix. Work on excavations or work where there are poor ground conditions
- x. Work on wells, underground earthworks or tunnels
- xi. Work on or near water where there is a risk of drowning
- xii. Work involving diving
- xiii. Work in a caisson or compressed air working
- xiv. Work involving explosives
- xv. Traffic routes and segregation of vehicles and pedestrians
- xvi. Storage of materials and work equipment
- xvii. Any other safety risks

b. Health risks, including:

- i. Removal of asbestos
- ii. Dealing with contaminated land
- iii. Manual handling
- iv. Use of hazardous substances
- v. Reducing noise and vibration
- vi. Work with ionising radiation
- vii. Exposure to UV radiation
- viii. Any other significant health risks

4. Health and Safety File

- a. Layout and format
- b. Arrangements for the collection and gathering of information
- c. Storage of information

APPENDIX B – HEALTH AND SAFETY FILE

Section 1 General Information

- 1.1 Important Notice
 - 1.1.1 Statutory Requirements
 - 1.1.2 Purpose of the Health & Safety File
- 1.2 File Maintenance
 - 1.2.1 Keeping and Maintaining the File
 - 1.2.2 Amendments to the File

Section 2 Project Particulars

- 2.1 Brief Description of Project
- 2.2 Address of the Project
- 2.3 Project Dates
- 2.4 Project Directory

Section 3 Design Criteria

- 3.1 Lead Designer - key design principles
- 3.2 Architectural - design philosophy statement
- 3.3 Structural
 - 3.3.1 Design philosophy statement
 - 3.3.2 Safe working loads/limits (floors & roofs)
 - 3.3.3 Details of stored energy
 - 3.3.4 Special arrangements for lifting
- 3.4 Building Services
 - 3.4.1 Design philosophy statement
 - 3.4.2 Safe access to plant & equipment
- 3.5 Design Solution Statements
 - 3.5.1 Access Strategy statement
 - 3.5.2 Fire fighting strategy

Section 4 Residual Hazards & Risks

- 4.1 Residual Hazards
- 4.2 Residual Hazardous Materials

Section 5 Maintenance & General Details

- 5.1 Cleaning and Maintenance Strategy/ Statement
- 5.2 Contractor's advice and suggested method statements
- 5.3 Cleaning and Maintenance Provisions - Special Requirements
- 5.4 Future Demolition or Dismantling
 - 5.4.1 Prior Arrangements
- 5.5 Environment and disposal of waste materials and products
- 5.6 Commissioning reports and test certificates
- 5.7 Warranties & Guaranties
- 5.8 Surveys and Investigation Reports
- 5.9 Planning and Building Regulations Approval Documents

Appendix C – RISK REGISTER

Appendix D – ASBESTOS REPORT