Consilium Academies Armthorpe Academy Master Programme Rev 7 Rolled Up for ITT 29.03.2022

0	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 3, 2021 Qtr 4, 2021 Jul Aug Sep Oct Nov D	1 Qtr 1, 2022 Dec Jan Feb Ma	Qtr 2, 2022	Qtr 3, 2022 Qt	tr 4, 2022 Qtr 1,	2023 Qtr 2, 202	3 Qtr 3, 202
1	-									<u> </u>		, , , , , , , , , , , , , , , , ,	
2	- - >	RIBA Stage 1 - Preparation & Brief	75 days	Mon 02/08/21	L Fri 12/11/21		I						
16	*?												
17	- \$	Demolition of Youth Block	89 days	Mon 29/11/21	L Fri 15/04/22		F		-1				
32	- 5												
33	- 5	RIBA Stage 2 - Concept Design	33 days	Fri 19/11/21	Tue 18/01/22								
40	- >												
41	->	RIBA Stage 3 - Developed Design	25 days	Wed 19/01/22	2 Tue 22/02/22								
46	- 5												
47	-	Planning Application (Assume 13-weeks)	65 days	Wed 23/02/22	2 Mon 30/05/22	45							
48	-												
49	→	RIBA Stage 4 - Technical Design	23 days	Wed 23/02/22	2 Fri 25/03/22								
54	- 5	Building Regulations	77 days	Mon 14/03/22	2 Mon 04/07/22			F	1				
58	- >												
59	⇒	Principal Contractor Procurement (Assume Single Contractor for both projects)	61 days	Mon 14/03/22	2 Fri 10/06/22			F					
50	÷	Develop ITT documentation	10 days	Mon 14/03/22	2 Fri 25/03/22	50							
51 📅	- - >	ITT Issued (4-week tender period - Return Date 22.04.22)	16 days	Mon 28/03/22	2 Fri 22/04/22	60							
62	- >	Tender Evaluation, Interview & Recommendation Report	10 days	Mon 25/04/22	2 Fri 06/05/22	61							
63	- >	Consilium Academies Approval to Proceed to Contract	15 days	Mon 09/05/22	2 Fri 27/05/22	62			L				
64	-\$	Contracts signed	10 days	Mon 30/05/22	2 Fri 10/06/22	63			t				
65	- 5												
56	-5	RIBA Stage 5 - Construction	60 days	Mon 13/06/22	2 Fri 02/09/22				r	1			
67	->	Mobilisation Period	20 days	Mon 13/06/22	2 Fri 08/07/22	64				ן			
68	*	Start on Site - Summer Break Dates: 01.08.22 - 02.09.22	40 days	Mon 11/07/22	2 Fri 02/09/22	67,31			i	F			
69	- >	Completion	0 days	Fri 02/09/22	Fri 02/09/22	68FS-1 day				02/	09		
70	÷												
71	- - >	RIBA Stage 6 - Handover	260 days	Fri 02/09/22									
72	÷	Training & Handover	0 days	Fri 02/09/22	Fri 02/09/22	69				• 02/0	09		
73	→												
74	->	RIBA State 7 - In Use (DLP - assume 12 months)	260 days		Thu 31/08/23								
75	->	DLP	260 days	Fri 02/09/22	Thu 31/08/23	72							
		Task Project Summ	nary	N	/lanual Task		Start-only	E	Dead	line	ŧ		
5		ademies M Split Inactive Task			Ouration-only		Finish-only	Э	Prog	ress			
ate: Tue 2	9/03/22	Milestone			lanual Summary Roll	up	External Tasks		Manu	ual Progress			
		Summary I Inactive Sum	mary	[] N	Aanual Summary		External Milestone	\diamond					

