



---

### Content development

---

- Object short list confirmed 6 March 2017
  - Final content confirmed 7 April 2017
  - Draft text & IWM approval 7 April – 2 August 2017
  - Final text & assets delivered 16 August 2017
- 

---

### Design

---

- Concept design 20 October 2016 – 27 January 2017
  - Design development 30 January – 28 April 2017
  - Final sketch drawings 12-28 April 2017
  - Tender pack created 28 April – 15 May 2017
  - Tender out, interview & appointment 15 May – 27 June 2017
  - Artworking 29 August – 14 September 2017
- 

---

### AV

---

- Appointment and kick-off 13 March 2017
  - Proposal revision 13-31 March 2017
  - Design 3 April – 1 June 2017
  - Production (incl. prototyping, testing, etc.) 2 June – 10 August 2017
  - Final testing and sign-off 11-24 August 2017
  - Installation 14-29 September 2017
  - Warranty 5 October – 27 December 2017
- 

---

### Construction and installation

---

- Construction drawings (creation and approval) 27 June – 14 July 2017
  - Final construction designs agreed 14 July 2017
  - Off-site construction 17 July – 25 August 2017
  - Artworking 29 August – 14 September 2017
  - On-site construction 29 August – 14 September 2017
  - AV, lighting, graphics, objects 14-29 September 2017
  - Light focus, snagging, preview 29 September – 4 October 2017
  - Open 5 October 2017
  - Post-opening snagging 5 October – 15 November 2017
-