

WML-A14-E6a&E6b – WORK SCHEDULE FOR GREAT CRESTED NEWT

ANNEXED LICENCES



Site name and address (as stated on the application form or licence granted): Former Railway Halt, Cheltenham Road , Oakley Vale, Corby

Please ensure that the work schedules E6a and E6b are S.M.A.R.T and appropriate timescales are provided for each activity, to fit with order of events.

Complete these schedules to show timings for all major categories of work (mitigation and compensation measures), and to show the main construction period. The most common activities are listed here, and you can add up to 6 more if needed. Leave blank if not applicable. Enter timing by stating **start and end dates, to nearest month and year** (see first line for example). Enter comments if you need to clarify timings. For very complex schemes (e.g. high impact or phased development schemes) if additional lines are needed please do add in. This work schedule will form part of any annexed licence.

PLEASE INCLUDE DATE OF SUBMISSION (e.g. 1 January 2016). This will be referenced in the licence →			14 th June 2019
E6a) Pre, mid and post-development (other than monitoring, management and maintenance)			
Activity	Timing	Comments	
<i>Example: Receptor site pond creation</i>	<i>Nov-15 to Dec-15</i>	<i>Also plant pond up with native species in January 2016</i>	
Receptor site pond creation	N/A	N/A	
Receptor site pond enhancement or restoration	March - April 19 COMPLETED	Scrub / reed thinning where necessary during the appropriate period	
Receptor site terrestrial hab works - general e.g. reseeding, hedge planting	N/A	N/A	
Receptor site terrestrial hab works - features e.g. hibernacula, refuges	March - April 19 COMPLETED	Installation of two hibernacula to be undertaken prior to the trapping & translocation.	
Construction of permanent fences/walls	N/A	N/A	

Construction of underpass/tunnel/culvert (and installation of 'guide' fencing)	N/A	N/A
Newt fence installation (to include drift or ring fencing if applicable – specify which)	June -July 19	Following granting of the license, only during suitable weather conditions.
Newt capture (pitfall trapping etc - outside hibernation/dormancy periods only)	June - July 19	During suitable weather conditions as per GCNMG 2001
Pond draining and pond destruction (please indicate when each will occur)	N/A	N/A
Hand searches	June - July 19	In accordance with the mitigation strategy for site clearance only during suitable weather conditions - scrub
Destructive searches (following completion of all other capture efforts)	June - July 19	In accordance with the mitigation strategy for site clearance only during suitable weather conditions - scrub
Construction period (start and end dates)	July 19 until Dec 21	When full planning permission is granted and GCN cleared from site
Site checks & maintenance during construction	June 19 until Dec 22	Daily by site staff and monthly by an ecologist during construction
Drift fence removal (not to be undertaken during hibernation/dormancy periods)	July - August 19	Following GCN clearance outside of the dormant period
Newt fence removal (not to be undertaken during hibernation/dormancy periods)	March - Oct 2021, March 22	Upon completion of development under supervision outside the dormant period
Ring fence removal (not to be undertaken during the hibernation/dormancy periods)	N/A	N/A
Habitat reinstatement (for temporary impact schemes only)	N/A	N/A
Post construction mitigation/compensation on dev't site or other (provide details)	Dec 21	Installation of additional 2 hibernacula & pond upon completion of development

--	--	--

E6b) Post-development works - type a "Y" where each activity will occur for a given year and leave blank for no activity.

Year:	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027
Population monitoring					Y	Y						
Habitat management				Y	Y	Y	Y	Y				
Site maintenance												
Year:	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039
Population monitoring												
Habitat management												
Site maintenance												