

ID	Task Mode	Task Name	Duration	Start	Finish	6	Aug '16	Sep '16	Oct '16	Nov '16	Dec '16	Jan '17	Feb '17	Mar '17	Apr '17	May '17	Jun '17	Jul '17	Aug '17	Sep '17	Oct '17	Nov '17	Dec '17	Jan '18	Feb '18	Mar '18	Apr '18	May '18	Jun '18	
1		Content selection	186 days	Tue 19/07/16	Fri 21/04/17																									
2		Exhibition brief development	75 days	Tue 19/07/16	Mon 31/10/16																									
3		Exhibition long list confirmed	45 days	Tue 19/07/16	Mon 19/09/16																									
4		Exhibition short list confirmed	73 days	Mon 09/01/17	Fri 21/04/17																									
5		Exhibition brief confirm	34 days	Tue 01/11/16	Fri 16/12/16																									
6		AV content	34 days?	Thu 23/03/17	Fri 12/05/17																									
7		AV spec of artworks obtained	11 days	Thu 23/03/17	Thu 06/04/17																									
8		Meet with to brief on AV content	1 day?	Fri 07/04/17	Fri 07/04/17																									
9		AV to assess content	6 days	Mon 10/04/17	Wed 19/04/17																									
10		Review of AV content incl cost estimate	2 days	Thu 20/04/17	Fri 21/04/17																									
11		AV content confirmed	1 day?	Fri 21/04/17	Fri 21/04/17																									
12		AV brief compiled	5 days	Mon 24/04/17	Fri 28/04/17																									
13		AV brief issued to external for costings	1 day?	Tue 02/05/17	Tue 02/05/17																									
14		AV costing	5 days	Wed 03/05/17	Tue 09/05/17																									
15		AV cost assessment	3 days	Wed 10/05/17	Fri 12/05/17																									
16		Press and marketing	43 days?	Tue 18/04/17	Mon 19/06/17																									
17		Compile low res image folder for marketing	4 days	Tue 18/04/17	Fri 21/04/17																									
18		Deliver low res images and highlights list to marketing	1 day?	Fri 28/04/17	Fri 28/04/17																									
19		Shortlist images for press use	5 days	Tue 02/05/17	Mon 08/05/17																									
20		Source/clear images for press use	28 days	Tue 09/05/17	Fri 16/06/17																									
21		Deliver high res images to Press	1 day	Mon 19/06/17	Mon 19/06/17																									
22		3D and graphic design	132 days	Fri 06/01/17	Fri 14/07/17																									
23		Design brief issued	1 day	Fri 06/01/17	Fri 06/01/17																									
24		3D concept design development	15 days	Wed 29/03/17	Thu 20/04/17																									
25		3D concept review	3 days	Mon 24/04/17	Wed 26/04/17																									
26		3D concept design sign	1 day	Thu 27/04/17	Thu 27/04/17																									
27		Scheme design development	35 days	Fri 28/04/17	Mon 19/06/17																									
28		Scheme design review	1 day	Tue 20/06/17	Tue 20/06/17																									
29		Scheme design presentation to Gill	1 day	Mon 03/07/17	Mon 03/07/17																									
30		Detailed design	14 days	Wed 21/06/17	Mon 10/07/17																									
31		Detailed design amend	3 days	Tue 11/07/17	Thu 13/07/17																									
32		Detailed design sign off	1 day	Fri 14/07/17	Fri 14/07/17																									
33		Text and 2D artworking	282 days	Fri 21/04/17	Thu 24/05/17																									
34		Interpretation plan and text heirarchy	10 days	Fri 21/04/17	Fri 05/05/17																									
35		Mainline text drafted	34 days	Mon 08/05/17	Fri 23/06/17																									
36		Mainline text reviewed	5 days	Mon 26/06/17	Fri 30/06/17																									
37		Caption text drafted-	9.5 days	Mon 26/06/17	Fri 30/06/17																									
38		Caption text reviewed- 9/11	3 days	Mon 03/07/17	Wed 05/07/17																									
39		Caption text drafted- State Control	5 days	Mon 03/07/17	Fri 07/07/17																									
40		Caption text reviewed- State Control	3 days	Mon 10/07/17	Wed 12/07/17																									
41		Caption text drafted- D West/D East/Atrium	10 days	Mon 10/07/17	Fri 21/07/17																									
42		Caption text reviewed- D West/D East/Atrium	5 days	Mon 24/07/17	Fri 28/07/17																									
43		Draft text for gallery gu	5 days	Mon 24/07/17	Fri 28/07/17																									

ID	Task Mode	Task Name	Duration	Start	Finish	6	Aug '16	Sep '16	Oct '16	Nov '16	Dec '16	Jan '17	Feb '17	Mar '17	Apr '17	May '17	Jun '17	Jul '17	Aug '17	Sep '17	Oct '17	Nov '17	Dec '17	Jan '18	Feb '18	Mar '18	Apr '18	May '18	Jun '18	
44		Review text for gallery guide	2 days	Mon 31/07/17	Tue 01/08/17																									
45		Review of all exhibition text	3 days	Wed 02/08/17	Fri 04/08/17																									
46		Text sign off- all text to designer	1 day	Mon 07/08/17	Mon 07/08/17																									
47		Exhibition text artwork	14 days	Tue 08/08/17	Fri 25/08/17																									
48		Proofing of exhibition text	2 days	Tue 29/08/17	Wed 30/08/17																									
49		All exhibition graphics sent to print	1 day	Thu 31/08/17	Thu 31/08/17																									
50		Gallery guide text artworked	10 days	Fri 01/09/17	Thu 14/09/17																									
51		Gallery guide proofing and sign off	2 days	Fri 15/09/17	Mon 18/09/17																									
52		Gallery guide to print	1 day	Tue 19/09/17	Tue 19/09/17																									
53		QS and construction	65 days?	Fri 21/04/17	Mon 24/07/17																									
54		Lighting designer appointed	1 day	Fri 12/05/17	Fri 12/05/17																									
55		QS costings on concept design	4 days	Fri 21/04/17	Wed 26/04/17																									
56		QS costings on scheme design	4 days	Mon 22/05/17	Thu 25/05/17																									
57		Construction tender prepared	5 days	Tue 20/06/17	Mon 26/06/17																									
58		Construction tender released on contracts finder	1 day	Tue 27/06/17	Tue 27/06/17																									
59		Tender period	11 days	Tue 27/06/17	Tue 11/07/17																									
60		Tender deadline	1 day	Tue 11/07/17	Tue 11/07/17																									
61		Tender review	5 days	Wed 12/07/17	Tue 18/07/17																									
62		Build contractor interviews	2 days	Thu 20/07/17	Fri 21/07/17																									
63		Build contractor appointed	1 day?	Mon 24/07/17	Mon 24/07/17																									
64		Detailed design drawings issued to build contractor and	1 day	Fri 14/07/17	Fri 14/07/17																									
65		D East install	30 days	Sun 03/09/17	Fri 13/10/17																									
66		Sergey Ponomorev close	0 days	Sun 03/09/17	Sun 03/09/17																									
67		D East object de-install	1 day	Mon 04/09/17	Mon 04/09/17																									
68		D East on site construction	9 days	Tue 05/09/17	Fri 15/09/17																									
69		D East AV hardware installation	10 days	Mon 18/09/17	Fri 29/09/17																									
70		D East AV commissioning	5 days	Mon 02/10/17	Fri 06/10/17																									
71		D East object install	10 days	Mon 02/10/17	Fri 13/10/17																									
72		D West install	34 days?	Mon 28/08/17	Fri 13/10/17																									
73		Ed Clarke last day	0 days	Mon 28/08/17	Mon 28/08/17																									
74		D West object de-install (external)	3 days	Tue 29/08/17	Thu 31/08/17																									
75		D West demolition	1 day?	Mon 04/09/17	Mon 04/09/17																									
76		D West on site construction	9 days	Tue 05/09/17	Fri 15/09/17																									
77		D West AV hardware installation	10 days	Mon 18/09/17	Fri 29/09/17																									
78		D West AV commissioning	5 days	Mon 02/10/17	Fri 06/10/17																									
79		D West object install	10 days	Mon 02/10/17	Fri 13/10/17																									
80		D36 and D30 install	39 days	Mon 28/08/17	Fri 20/10/17																									
81		Peace and Protest last day	0 days	Mon 28/08/17	Mon 28/08/17																									
82		D36 & D30 object de-install	4 days	Tue 29/08/17	Fri 01/09/17																									
83		D36 & D30 demolition	6 days	Mon 04/09/17	Sun 10/09/17																									
84		Construction D36	10 days	Mon 11/09/17	Fri 22/09/17																									
85		D36&D30 AV hardware install	10 days	Mon 25/09/17	Fri 06/10/17																									
86		D36&D30 AV commissioning	10 days	Mon 09/10/17	Fri 20/10/17																									
87		D36&D30 object install	10 days	Mon 09/10/17	Fri 20/10/17																									

