













WBS	Task Name		Client Tender Constraint	Duration	Start	Finish	Predecessors	WBS	Jul '15	Aug '	15	Sep '15		Oct '15	Nov '1	15	Dec '15	Jan '16	F	Feb '16	Mar '16	Apr	'16	May '16	Jun '	16	Jul '16	/	\ug '1
1 40 0	landamentation of site weeks as a second plan	Cross-Reference	0	000 -1	M-107/40/45	Sun 31/07/16		4.40.0	29 06 13	20 27 03	10 17 24	31 07 14	4 21 28	05 12	19 26 02 0	9 16 23 ;	30 07 14 2	1 28 04 1	1 18 25 0	01 08 15 2	2 29 07 1	4 21 28 04	11 18 2	5 02 09 16	23 30 06	13 20 27	04 11	18 25 0	01 08
4.10.3			Commencement c					4.10.3		-		+	4.10.3	44														4007	1107
4.10.4	Sound Level Monitoring As and When Directed by the DIO PM	Vol. 4, 2.25 BofQ. A290.38,		261.38 days	Thu 29/10/15	Sat 16/07/16		4.10.4						4.1	0.4													16/07	
4.10.5	Operation of 'Safety Patrol Boat' for direct liaison with recreational users	Vol. 4, 2.18 BofQ A290.29)	275.38 days	Thu 29/10/15	Sat 30/07/16		4.10.5						4.1	0.5														30/07
4.10.6	Workboat Launch availability for personnel transfers	Vol. 4, 2.14		275.38 days	Thu 29/10/15	Sat 30/07/16		4.10.6						4.1	0.6														30/07
4.10.7	Provision of Standing Recovery Plant (min 5 Tonne)		Duration of the contract	268.38 days	Thu 05/11/15	Sat 30/07/16		4.10.7							4.10.7														30/07
4.10.8	Tests on materials and equipment as directed by the DIO PM	Vol. 4 2.33		275.38 days	Thu 29/10/15	Sat 30/07/16		4.10.8						4.1	0.8														30/07
										$\perp \! \! \perp \! \! \! \perp$								$\perp \! \! \perp \! \! \perp$		$\perp \perp \perp$								اللل	4
5	Demobilisation			138 days	Thu 17/03/16	Tue 02/08/16		5													5								02/
5.1	Demobilisation of Backhoe Dredger spread			2 days	Fri 10/06/16	Sun 12/06/16	203	5.1																	5.1	12/06		, T	Т
5.2	Backhoe on call (contingency)			51.38 days	Fri 10/06/16	Sun 31/07/16		5.2																	5.2				31/0
5.3	Demobilisation of Patrol Launch			2 days	Sat 30/07/16	Mon 01/08/16	232	5.3																				5.3	01/0
5.4	Demobilisation of Trailer Dredger - Shoalway			1 day	Thu 17/03/16	Fri 18/03/16	202	5.4													5.4	18/03						(T	Т
5.5	Demobilisation of Trailer Dredger - Crestway			0.5 days	Thu 14/07/16	Thu 14/07/16	201	5.5																			5.5		Т
5.6	Hopper dredger and Bed Leveller on call within 24 hrs.			17 days	Thu 14/07/16	Sun 31/07/16	242SS	5.6																			5.6	L	31/07
5.7	Demobilisation of Survey Launch & Equipment			2 days	Sat 16/07/16	Mon 18/07/16	217	5.7																			5.7	18/07	T
5.8	Survey launch on call within 24 hrs. (contingency)			15.38 days	Sat 16/07/16	Sun 31/07/16		5.8																			5.8		31/07
5.9	Demobilisation of Bed Levelling Vessel			0.5 days	Fri 15/07/16	Fri 15/07/16	215	5.9																			5.9 1	15/07	T
5.10	Bed Levelling vessel on call within 24 hrs. (contingency)			16.38 days	Fri 15/07/16	Sun 31/07/16		5.10																			5.10		31/07
5.11	Removal of all temporary works tide gauges, buoy etc.	Vol. 4, 4.6		2 days	Sun 31/07/16	Tue 02/08/16	219	5.11																				5.11	02/0
5.12	Dismantle Site facilities re-instate area to acceptable condition.	Vol. 4, 2.5		1 day	Sun 31/07/16	Mon 01/08/16	219	5.12																				5.12	11/0
6	Works Completion Date			0 days	Sun 31/07/16	Sun 31/07/16	223	6																			\Box	1	31/0
7	Submission of final payment notice			0 days	Sun 31/07/16	Sun 31/07/16	223	7																			\Box		31/0