




Activity ID	Activity Name
ENA1060	Site Setup (Accommodation Worksite 3)
ENA1070	Build Storage Area
Stage C1W	
C1W1900	Remove Temporary Fencing (East Stabling to NE Access North Spur) - P
C1W3890	Stage C1W Complete
Demolitions / Modifications	
C1W1000	Remove Existing Soil Heap (West Area)
C1W1010	Remove Concrete Blocks
C1W1020	Remove Lighting / CCTV Masts and Foundations (tno.)
C1W1180	Area 1 Build up to Formation Level
Civils	
Drainage	
Foul Water	
Area 1	
C1W110	North 45 (S) bend to NF1A (405-395) - from SPEL Tank moving South
C1W111	NF1A to NF1 (395-375)
C1W111	NF1 to NF2 (10m) - under track
C1W111	NF2 to NF3 (370-360)
C1W112	NF3 to NF4 (360-285)
C1W113	NF4 to NF5 (285-245)
C1W113	NF5 to NF6 (5m)
C1W31	Manhole Finishes - Foul Drainage (7no.)
Surface Water	
Area 1	
North Access Area SW Drainage	
C1W	Drainage Run from Test Track to NW Access (MH9-NCP54) - 55m
C1W	North West Access Area Drainage (S1,S2,S3,S4) - 24m
C1W	Surface Water to Outfall 1 (North) - DIVERT - in discussion with TW*
C1W	Surface Water to Outfall 2 (West) - DIVERT - in discussion with TW*
C1W	Manhole Finishes - Surface Drainage (8no.)
Track Drainage	
C1W	Road BJ - Road BK (NCP-72-Area 2) - 104m
C1W	Road BH - Road BI (NCP-75-Area 2) - 142m
C1W	Road BF - Road BG (SOP12-Area 2) - 106m
C1W	Road BD - Road BE (NCP-64-21) - 142m
C1W	Road BB - Road BC (SOP02-NCP-18) - 144m
C1W	Road BA (SOP83-58) - 212m
C1W	Test Track Run (SOP82-53) - 276m
C1W	West SW Drainage (SOP85-NCP-67) Not Track Specific - 182m
C1W	Manhole Finishes - Track Drainage (6no.)
Cable Management System	
Cable Route	
C1W1380	Cable Route to REB 26
A1070	Manhole 05 - Substation Cable Route Non-Possession (Provisional Time Allowance)
A1050	Manhole 05 - Substation Manhole MH05 (Possession) (Provisional Time Allowance)
A1060	Manhole 05 - Substation Cable Route 7m (Possession) (Provisional Time Allowance)
C1W1940	Multiduct (excl. UTX)
C1W3300	Area 1 C1/9
C1W3620	100/150mm Ductwork
UTX	
C1W1420	UTX J - Road BC-BI (2x MH) - MH1-MH36
C1W1430	UTX 2 - North West Level Crossing (x2 MH)
C1W1510	UTX 1 - North Access Road (2x MH) - MH25-MH24
C1W1220	UTX D - Existing Roads to Depot Shed (4x MH) - MH16-MH13 (Possession)
C1W1270	UTX E - Existing Roads to Depot Shed (2x MH) - MH13-MH11 (Possession)
C1W1330	UTX F - Existing Roads to Depot Shed (2x MH) - MH11-MH9 (Possession)
C1W1400	UTX A - Test Track West (2x MH) - MH2-MH3 (Possession) *REB26
C1W1820	UTX B - Road BA-BI (2x MH) *REB26
C1W1850	UTX I - Road BA-BB (2x MH)
C1W1870	UTX C - Road BA (2x MH)
C1W2000	UTX G - Test Track West (2x MH)
C1W2050	UTX H - Test Track West (2x MH)
C1W2060	UTX K - Test Track North (2x MH)
Bases & Slabs	
A1080	Attenuation Tank to Southern Sidings (Provisional Time Allowance)
Attenuation Tank	
C1W1030	Excavate for Tank
C1W1140	Sand Base
C1W1150	Install Attenuation Tank
C1W1170	Local Pipework Connections




- Level Of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone
- ▼ Summary

Date	Revision	Checked	Approved
21-Oct-20	Tender Submission	HQ	

- Project : Beckton Depot Tender Programme Rev 12.11.20
- Task Filter : TASK filter: All Activities
- File : Beckton-6
- Run Date : 22-Jan-21
- Layout : Buckingham Group Layout
- Page 7 of 18



Activity ID	Activity Name
C1W1200	Protection Slab to Tank
C1W1280	Backfill
Equipment Bases	
C1W1290	REB 26 Base
C1W1390	Install Base for LOC 07 - Ready for Relocation in C2P (Possession)
C1W2190	Install Boosted Cold Water Set Base
C1W2030	Install Lighting & CCTV Bases (22no.)
C1W2990	Install Feeder Pillar Bases
C1W3220	Sign Bases
C1W3290	Install Trackside Equipment Bases (Approx 100no)
Train Wash Slab	
C1W1500	Substructure Drainage
C1W1590	Excavate to Level for Train Wash
C1W1650	Gas Geotextile Membrane
C1W1680	Compacted Fill
C1W1710	Train Wash Blinding
C1W1750	Train Wash Slab (30mx8m)
C1W2090	RC Transition Slab East (6m)
C1W2210	RC Transition Slab West (6m)
C1W2360	Ancillary Equipment Foundations
Train Wash Plantroom Slab	
C1W2080	Substructure Drainage
C1W2200	Excavate for Trainwash Plantroom Slab
C1W2350	Gas Geotextile Membrane
C1W2470	Compacted Fill
C1W2530	Blinding
C1W2630	Train Wash Plantroom Slab
Train Wash Settlement Tank	
C1W2980	Excavate for Settlement Tank (SPEL GRP Type)
C1W3040	Install Temporary Works
C1W3120	Install SPEL Tank
C1W3160	Concrete Encasement
C1W3210	Local Pipework Connections
C1W3240	Backfill Excavation
Rainwater Harvesting Tank	
C1W3250	Excavate for Water Harvesting Tank
C1W3350	Install Slab
C1W3420	Install Tank
C1W3460	Install Pipework (confirm sources - no MFB available)
C1W3520	Backfill
Walkways	
Raised Walkways	
C1W1210	Walkway Laying Foundation & Column Base
BB-BJ - 53m-1	
C1W14	Excavate & Blind
C1W15	Pour Base Slab
C1W16	Blockwork
C1W17	Containment
C1W17	Cables & Pipework
C1W30	Walkway PCC Decking
C1W30	Walkway Steps & Handrails
C1W31	MEP Finishes (incl. Power Clusters / Trip Switches)
BG-BH - 68m-1	
C1W15	Excavate & Blind
C1W16	Pour Base Slab
C1W17	Blockwork
C1W18	Containment
C1W18	Cables & Pipework
C1W30	Walkway PCC Decking
C1W31	Walkway Steps & Handrails
C1W32	MEP Finishes (incl. Power Clusters / Trip Switches)
BC-BD - 83m-1	
C1W17	Excavate & Blind
C1W17	Pour Base Slab
C1W18	Blockwork
C1W19	Containment
C1W20	Cables & Pipework
C1W32	Walkway PCC Decking
C1W32	Walkway Steps & Handrails




- Level Of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone
- ▼ Summary

Date	Revision	Checked	Approved
21-Oct-20	Tender Submission	HQ	

- Project : Beckton Depot Tender Programme Rev 12.11.20
- Task Filter : TASK filter: All Activities
- File : Beckton-6
- Run Date : 22-Jan-21
- Layout : Buckingham Group Layout
- Page 8 of 18



Activity ID	Activity Name
C1W34	MEP Finishes (incl. Power Clusters / Trip Switches)
BE-BF - 76m-1	
C1W16	Excavate & Blind
C1W16	Pour Base Slab
C1W18	Blockwork
C1W18	Containment
C1W19	Cables & Pipework
C1W31	Walkway PCC Decking
C1W31	Walkway Steps & Handrails
C1W33	MEP Finishes (incl. Power Clusters / Trip Switches)
BA-BB - 101m-1	
C1W17	Excavate & Blind
C1W18	Pour Base Slab
C1W19	Blockwork
C1W21	Containment
C1W22	Cables & Pipework
C1W32	Walkway PCC Decking
C1W34	Walkway Steps & Handrails
C1W35	MEP Finishes (incl. Power Clusters / Trip Switches)
Test Track P2 - 84m-1	
C1W19	Excavate & Blind
C1W19	Pour Base Slab
C1W21	Blockwork
C1W23	Containment
C1W23	Cables & Pipework
C1W34	Walkway PCC Decking
C1W34	Walkway Steps & Handrails
C1W36	MEP Finishes (incl. Power Clusters / Trip Switches)
Test Track P1 - 84m-1	
C1W19	Excavate & Blind
C1W20	Pour Base Slab
C1W22	Blockwork
C1W24	Containment
C1W25	Cables & Pipework
C1W34	Walkway PCC Decking
C1W35	Walkway Steps & Handrails
C1W36	MEP Finishes (incl. Power Clusters / Trip Switches)
Track Level Walkways	
West Sidings Walkway - 39m	
C1W33	Excavate & Blind
C1W33	Lay Walkway
Test Track South to North Level Crossing - 280m	
C1W33	Excavate & Blind
C1W35	Lay Walkway
North West Access Area - 201m	
C1W35	Excavate & Blind
C1W37	Lay Walkway
Train Wash Slab Walkway - 30m	
C1W35	Excavate & Blind
C1W37	Lay Walkway
Highways	
Trainwash Access Road	
C1W1310	Setting Out
C1W1320	Road Drainage (Bulk complete in Main Drainage Works above)
C1W1340	Gate Posts
C1W1410	Sub-base Type 1 420mm incl Services Duct
C1W1520	Kerbing*
C1W1580	70mm Sub-base/ Grading
C1W1600	100mm Base Course
C1W3830	Level Crossing
C1W3840	60mm Binder Course
C1W3850	40mm Surface Course
C1W3860	Whitelineing
C1W3880	Signage
C1W3870	Gates
Fencing	
SW End of Test Track	
C1W2100	Excavate & Pour Fence Post Bases (50no.)
C1W2230	Install Fence Posts
C1W2450	Install Palsade Fencing (2.75m centres) - Area 1



- Level Of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone
- ▼ Summary

Date	Revision	Checked	Approved
21-Oct-20	Tender Submission	HQ	

- Project : Beckton Depot Tender Programme Rev 12.11.20
- Task Filter : TASK filter: All Activities
- File : Beckton-6
- Run Date : 22-Jan-21
- Layout : Buckingham Group Layout
- Page 9 of 18



Activity ID	Activity Name
C1W2460	Instal Weldmesh Fencing (3m centres) - Area 2
SW Test Track to NW Access Area	
C1W2220	Excavate & Pour Fence Post Bases (80no.)
C1W2370	Instal Fence Posts
C1W2600	Instal Weldmesh Fencing (3m centres)
NW Access Area	
C1W2430	Excavate & Pour Fence Post Bases (52no.)
C1W2550	Instal Fence Posts
C1W2760	Instal Palisade Fencing (2.75m centres)
C1W2770	Instal Weldmesh Fencing (3m centres)
North Test Track Platform to Road BA Connection	
C1W2540	Excavate & Pour Fence Post Bases (4no.)
C1W2660	Instal Fence Posts
C1W2790	Instal Weldmesh Fencing (3m centres)
Signage	
C1W3820	Instal Signage
Buildings	
Train Wash Plantroom	
C1W3000	Train Wash Plantroom Steelwork
C1W3130	External Blockwork Walls
C1W3360	Wall & Roof Cladding
C1W3490	Internal Blockwork Walls
C1W3500	External Access Stairs with Handrails
C1W3560	Internal Finishes
C1W3680	Instal MEP Services
C1W3690	External Finishes incl Rainwater Goods
C1W3700	Fit-out Train Wash Plantroom / DVDT Room
Train Wash Structure	
C1W2480	Train Wash Steelwork
C1W2710	Train Wash GFRP Cladding
C1W3390	Instal Train Wash Equipment
C1W3800	Instal Trainwash MEP Services
C1W3810	Instal Ancillary Equipment
FEB 26	
C1W1460	Instal FEB 26
PWAY	
Area 1	
Enabling Works	
C1W1950	Track Formation Preparation
C1W2010	Instal Bottom Ballast to Area 1 Track Formation
Instal Track to Area 1 (South to North)	
Turnout 1431A - West Throat	
C1W20	Prep Turnout
C1W21	Instal Turnout 1431A
C1W21	Instal Plain Line to Turnout 1432
C1W21	Instal Plain Line to Turnout 1431B
Turnout 1431B - West Throat	
C1W24	Prep Turnout
C1W24	Instal Turnout 1431B
C1W25	Instal Plain Line to Turnout 1436
Turnout 1432 - West Throat	
C1W21	Prep Turnout
C1W21	Instal Turnout 1432
C1W22	Instal Plain Line to Turnout 1433
C1W22	Instal Plain Line to Turnout 1435
Turnout 1433 - West Throat	
C1W22	Prep Turnout
C1W22	Instal Turnout 1433
C1W23	Instal Plain Line to Turnout 1434
Turnout 1434 - West Throat	
C1W23	Prep Turnout
C1W23	Instal Turnout 1434
Turnout 1435 - West Throat	
C1W23	Prep Turnout
C1W24	Instal Turnout 1435
Turnout 1436 - West Throat	
C1W24	Prep Turnout
C1W25	Instal Turnout 1436
C1W25	Instal Plain Line to Turnout 1437
C1W25	Instal Plain Line to Turnout 1441



- Level Of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone
- ▼ Summary

Date	Revision	Checked	Approved
21-Oct-20	Tender Submission	HQ	

- Project : Beckton Depot Tender Programme Rev 12.11.20
- Task Filter : TASK filter: All Activities
- File : Beckton-6
- Run Date : 22-Jan-21
- Layout : Buckingham Group Layout
- Page 10 of 18