

Report on Internal Mastic Joints, Node 49 Levels 3/4/5/6

at

National Oceanography Centre, Southampton

for

National Oceanography Centre, Southampton

Job Number: 2198

Date: 29th September 2017

# **REVISION SCHEDULE**


ISSUE	TITLE	DATE	PREPARED BY	CHECKED BY	APPROVED BY
1.0	Final	12.10.2017	GA	WAA	WAA

William Attwell & Associates St Clement's House 27 Clement's Lane London EC4N 7AE Tell: 0203 319 1725

www.williamattwell.co.uk

# 1. REFERENCE PLAN

Please refer to drawings for additional information.



## 2. INTRODUCTION

The scope of this survey is to check the condition of the internal mastic joints in Node 49 of the NOC main building, and to give recommendations for repair or replacement as appropriate. The survey was carried out on 21/09/2017.

Intrusive samples of the mastic joint materials were taken from Rooms (494) 03, 06, 07, 10, 14, 15, 16, 17, 19, 20 and corridor 494/100. The remaining rooms and laboratories were subjected to a visual inspection only.

All the room and relevant elements have been rated following RICS Condition Report\*

\*RICS condition ratings are described as follows:

#### NI - Not inspected

- **1** No repair is currently needed. The property must be maintained in the normal way.
- **2** Defects that need repairing of replacing but are not considered to be either serious or urgent . The property must be maintained in the normal way.
- **3** Defects that are serious and/or need to be repaired, replaced or investigated urgently.

#### \*\*Mastic Joints note

Horizontal mastic joint indicates:

- wall to slab joint
- slab to slab joint

#### **Vertical** mastic joint indicates:

- wall to wall joint
- wall to column joint
- column to column joint

# 3. SURVEY RESULTS

ROOM – BALANCE ROOM	494/01	INSPECTION DATE	21/09/2017
SCOPE		MASTIC JOINT INVESTIGATION	
SAMPLE		PICTURE 01	
No sample		494/01 Balar	nce Room
PICTURE 02		PICTURE 03	
	IV.		
RICS CONDITION RATING	VERTICAL	3 HORIZONT	AL 3
NOTE:  Mastic joints along the wall performent joint for the main throughout. To be complete	n structural con		
	ely replaced.		

ROOM - LABORATORY	494/02	INSPECTION D	ΔTF 2	21/09/2017
SCOPE	7/7/02		INVESTIGATION	.1/0//201/
SAMPLE		PICTURE 01	IIIV ESITOATION	
No sample		PICTORE OI		
PICTURE 02		PICTURE 03		
RICS CONDITION RATING	VERTICAL	3	HORIZONTAL	3

Picture 01 - Mastic joints along the wall panel between 494/02 and node 4 form a primary movement joint for the main structural concrete frame and are in very poor condition throughout. To be completely replaced.

Picture 02 – No mastic joint was found between partition wall (Room 02/06) and external wall panel.

Picture 03 – Visible cracking to top right-hand corner of window.

16mm MASTIC JOINT (length) m	27.60m




SAMPLE - Mastic joint not dry or cracked; flexibility and plasticity of sealant maintained. The movement joint width has been reduced (from expected 16mm), white foam filler (Compriband?) not found.

Pictures 01-02-03 – The movement joints are not cracked and appear in good condition throughout.

No movement joint found between partition and external wall panel.

16mm MASIIC JOINI (length) m
------------------------------

ROOM - OFFICE	494/05	INSPECTION D	DATE	2	/09/2017	
SCOPE		MASTIC JOINT I	<b>NVESTIG</b>	ATION		
SAMPLE		PICTURE 01				
No sample		Not accessib	le			
PICTURE 02		PICTURE 03	lo.			
Not accessible		Not accessib	il <del>C</del>			
RICS CONDITION RATING	VERTICAL	2	HORIZO	IATMO	2	
NOTE:	VERTICAL		HORIZO	ZITIAL		
Room not accessible.						
Sample has been taken fro	m adjacent roor	ns (494/03 and	1 494/0/)	•		
16mm MASTIC JOINT (lengt		11.60m				



SAMPLE - Mastic joint not dry or cracked; flexibility and plasticity of sealant maintained. The movement joint width is 16mm, white foam filler (Compriband) was found, and in good condition.

Picture 01 – The movement joints are not cracked and appear in good condition throughout.

Pictures 02-03 – Cracking located between partition and external wall panel. No movement joint found.

16mm MASTIC JOINT (length) m	15.10m
------------------------------	--------



SAMPLE - Mastic joint not dry or cracked; flexibility and plasticity of sealant maintained. The movement joint width is 16mm, white foam filler (Compriband) was found, and in good condition.

Picture 01 – The movement joints are not cracked and appear in good condition throughout.

Pictures 02-03 – No movement joint found between partition and external wall panel.

16mm MASTIC JOINT (length) m	11.80m
------------------------------	--------

ROOM - OFFICE	494/08	<b>INSPECTION DATE</b> 21/09/2017
SCOPE		MASTIC JOINT INVESTIGATION
SAMPLE		PICTURE 01
No sample  PICTURE 02		Not accessible  PICTURE 03
Not accessible		Not accessible
RICS CONDITION RATING	VERTICAL	2 HORIZONTAL 2
NOTE: Room not accessible.  Sample has been taken from	n adjacent roor	ms (494/06 and 494/10).
16mm MASTIC JOINT (length	n) m	15.10m



16mm MASTIC JOINT	(length) m	11.70m
-------------------	------------	--------



RIGHT SAMPLE – Horizontal mastic joint not dry or cracked; flexibility and plasticity of sealant maintained.

The movement joint width is 16mm, white foam filler (Compriband) was found, and in good condition.

LEFT SAMPLE – Wall/wall vertical joint between 494/10 and 494/101 not made with a suitable material (probably grout or caulk)

Picture 01 – Shows where the horizontal and vertical samples have been taken.

Pictures 02-03 – Cracking between partition and external wall panel. No movement joint found.

16mm MASTIC JOINT (length) m 15.05m

ROOM - OFFICE	494/11	INSPECTION	DATE	21/09/2017		
SCOPE	1	MASTIC JOINT INVESTIGATION				
SAMPLE		PICTURE 01				
No sample						
PICTURE 02		PICTURE 03				
RICS CONDITION RATING	VERTICAL	no	HORIZONTAL	2		
NOTE:						
SAMPLE - Sample taken fro	m adjacent roon	n (494/15).				
Picture 01 – The movement throughout.	· joints are not cro	acked and ap	pear in good co	ondition		
Pictures 02-03 – No movem	ent joint found be	etween partiti	ons and externo	ıl wall panel.		
16mm MASTIC (OINT (length) m						

ROOM - LABORATORY	494/12	INSPECTION I	DATE	21/09/2017
SCOPE	1	MASTIC JOINT I	INVESTIGATIO	NC
SAMPLE		PICTURE 01		
No sample		Not accessib	le	
PICTURE 02		PICTURE 03		
Not accessible		Not accessib	le	
RICS CONDITION RATING	VERTICAL	2	HORIZONT	AL 2
NOTE:				
Room not accessible – labo	oraton, with suspe	ended ceiling	and fitted o	ıt
ROOM HOT GEECSSIDIE TADE	ordiory with 303pc	shaca coming t		51.
Samples taken from adjace	ent rooms (494/10	and 494/14).		
16mm MASTIC JOINT (lengt	h) m 14	00m		
	11/111 1 0.	OULL		




Picture 01 – No movement joint found on 494/11/494/13 partition.

Picture 02 – The movement joints are not cracked and appear in good condition throughout.

Pictures 03 – No movement joint found between partitions and external wall panel.

ROOM	494/14	INSPECTION D	DATE 2	1/09/2017
SCOPE	Λ	MASTIC JOINT I	nvestigation	
SAMPLE		PICTURE 01		
		Not pictures		
PICTURE 02 Not pictures		PICTURE 03  Not pictures		
RICS CONDITION RATING	VERTICAL	no	HORIZONTAL	2
NOTE:				
The movement joints are no	ot cracked and c	ppear in good	d condition thro	oughout.
No movement joint found to the second		ns and externa	l wall panel.	





SAMPLE - Mastic joint not dry or cracked; flexibility and plasticity of sealant maintained. The movement joint width is 16mm, white foam filler (Compriband) was found, and in good condition.

Picture 01 – The movement joints are not cracked and appear in good condition throughout.

Pictures 02-03 – Cracking located between partition and external wall panel. No movement joint found.

16mm MASTIC JOINT (length) m

15.10m



SAMPLE - Mastic joint not dry or cracked; flexibility and plasticity of sealant maintained. The movement joint width has been reduced (from expected 16mm), white foam filler (Compriband?) not found.

Picture 01-No movement joint found between partition and external wall panel.


Pictures 02-03 – The movement joints are not cracked and appear in good condition throughout.

16mm MASTIC JOINT	(length) m
-------------------	------------

11.70m


ROOM - LABORATORY	494/18	INSPECTION	DATE	2	1/09/2017	
SCOPE	٨	MASTIC JOINT	INVESTIGA	MOITA		
SAMPLE		PICTURE 01				
No sample		Not accessib	ole			
PICTURE 02		PICTURE 03				
Not accessible		Not accessib	ole			
RICS CONDITION RATING	VERTICAL	no	HORIZO	NTAL	2	
NOTE:						
Room not accessible – labo	oratory with suspe	ended ceiling	and fitted	l out.		
C		/ 40 4 /1 /	-1 40 4 (00)			
Sample has been taken fro	m aajacent roon	ns (494/16 and	3 494/20).			
16mm MASTIC JOINT (lengt	h) m	16.00m				_
LIGHTH WASHE JOHN HEND	!!! <i>]</i> !!!	10.00111				

ROOM - OFFICE	494/19	INSPECTION DATE		21/09/2017
SCOPE		MASTIC JOINT INVE	STIGATION	
SAMPLE		PICTURE 01		
				Russell Lists Canada and
PICTURE 02		PICTURE 03		
RICS CONDITION RATING	VERTICAL	no HC	RIZONTAL	2
NOTE: SAMPLE - Mastic joint not di The movement joint width i good condition.  Picture 01 – The movement throughout.  Pictures 02-03 – No movem	i 16mm, white f	oam filler (Compriba	nd) was foo	und, and in Indition



16mm MASTIC JOINT (length) m

15.50m



#### NOTF:

CEILING SAMPLE - Mastic joint not dry or cracked; flexibility and plasticity of sealant maintained. The movement joint width is 16mm, white foam filler (Compriband) was found, and in good condition.

WALL SAMPLE - Mastic joint not dry or cracked; flexibility and plasticity of sealant maintained. The movement joint width is 16mm, white foam filler (Compriband) was not found.

Pictures 01/02/03/04 – Horizontal and vertical movement joints are not cracked and appear in good condition throughout.

16mm MASTIC JOINT (length) m

55.65m

DOOM CORRIDOR	40.471.01	INCRECTION	NATE 0	1 /00 /0017
ROOM - CORRIDOR	494/101	INSPECTION I		21/09/2017
SCOPE			INVESTIGATION	
SAMPLES		PICTURE 01		/
No sample				Node 0
PICTURE 02		PICTURE 03		
RICS CONDITION RATING	VERTICAL	3	HORIZONTAL	3

SAMPLE; no sample has been taken.

Pictures 01/02/03/ – Mastic joints in the corridor at the junction of Node 9 and Node 4 form a primary movement joint for the main structural concrete frame and are in very poor condition throughout. To be completely replaced.

16mm MASTIC JOINT (length	ı) m	56.65m
---------------------------	------	--------

ROOM - MEDA	493/100	INSPECTION DA	ATE	21/09/2017
SCOPE		MASTIC JOINT I		
SAMPLES		PICTURE 01		
No sample				
PICTURE 02		PICTURE 03		
	1		43.1	- A

SAMPLE; no sample has been taken.

Pictures 01/02/03/ – Mastic joints at level 3 MEDA at the junction of Node 9 and Node 4 form a primary movement joint for the main structural concrete frame and are in very poor condition throughout. To be completely replaced.

MASTIC JOINT (length) m	33.40m
-------------------------	--------

ROOM - MEDA	495/100	INSPECTION DA	ATE 2	21/09/2017
SCOPE		MASTIC JOINT I	•	
SAMPLES		PICTURE 01		
No sample				
PICTURE 02		PICTURE 03		
RICS CONDITION RATING	VERTICAL	3	HORIZONTAL	3

SAMPLE; no sample has been taken.

Pictures 01/02/03/ – Mastic joints at level 5 MEDA at the junction of Node 9 and Node 4 form a primary movement joint for the main structural concrete frame and are in very poor condition throughout. To be completely replaced.

MASTIC JOINT (length) m	33.40m
-------------------------	--------

	1	1		
ROOM – OFFICES AND CORRIDOR	496/100 496/01-496/02	INSPECTION DA	TE 2	21/09/2017
SCOPE	470,01-470,02	MASTIC JOINT II		
SAMPLES		PICTURE 01	\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	
No sample				
PICTURE 02		PICTURE 03		
RICS CONDITION RATING	VERTICAL	3	HORIZONTAL	3
NOTE:				

SAMPLE; no sample has been taken.

Pictures 01/02/03/ – Mastic joints in the corridor at the junction of Node 9 and Node 4 form a primary movement joint for the main structural concrete frame and are in very poor condition throughout. To be completely replaced.

MASTIC JOINT (length) m

56.65m