

SIGNIFICANT HAZARDS Designers Risk Assessment

PROJECT DETAILS

PROJECT TITLE:-	Renovation NR4 6XF	n and Internal Alterations to Cringleford Sports Pavilion, Oakfields Road, Cringleford, Norfolk					
PROJECT STAGE: Tender BUILDING TYPE: Renovation Sports Pavi NR4 6XF		and internal alterations to Cringleford ion, Oakfields Road, Cringleford, Norfolk,	F F 1	PREPARED BY :- SMG ARCHITECTS PROJECT/JOB No:- 18.4187.137			
RISK FACTOR CALCULATION							
CHANCE OF HAZARD		1= NEGLIGIBLE (0 - 1% CHANCE)		2 = LOW (2 - 33% CHANCE)			
OCCURRING (FREQUENCY)		3 = MEDIUM 34 - 66% CHANCE)		4 = HIGH (67% - 100% CHANCE)			
HAZARD SEVERITY:-		1= MINOR INJURY		2= NOTIFIABLE INJURY (3 DAYS SICK LEAVE)			

3= MAJOR INJURY/FATALITY

RISK FACTOR = FREQUENCY \times SEVERITY

(A SCORE OF 6 OR HIGHER REQUIRES PREVENTATIVE MEASURES)

4= MULTIPLE FATALITY

THESE HAZARDS HAVE BEEN IDENTIFIED BY THE DESIGNER AS REQUIRING CONTROL MEASURES BY THE PRINCIPAL CONTRACTOR TO REDUCE OR ELIMINATE THE RISK

REF.	HAZARD	FREQ 'CY	SEVE -RITY	RISK	PEOPLE AT RISK	DESIGNERS COMMENTS
01	EXCAVATIONS	-	-	-	-	-
	Working at depths (General)	1	2	2	Workmen/ Public	Safe working area. Heavy Plant. Explosions. Gases. Trapped. Electrocution. Collisions.
	Roads/Services	1	3	3	Workmen/ Public	Safe working area. Heavy Plant. Explosions. Electrocution. Collisions.
	Drains (Foul and surface water)	2	2	4	Workmen	Safe working area. Falls. Gases. Trapped. Confined spaces. Contaminates.
	Trenches (Services etc)	1	2	2	Workmen	Safe working area. Confined spaces. Services. Crushing. Collapse.
	Ground Contamination	1	1	2	Workmen	Safe working area. Confined spaces. Services. Crushing. Collapse.
	Retaining elements	1	3	3	Workmen	Slippage. Crushing. Collapse.
	Foundations (Traditional strip and deep strip, raft, piles)	1	2	2	Workmen	Falls. Trapping. Crushing. Collapse. Services.
	Site Environment Problems (voids, poor strata, liquid sand, etc)	1	3	3	Workmen	Fumes. Access. Buried. Explosions. Dust. Trapped.
02	CONSTRUCTION	-	-	-	-	-

	Working at heights (General)	1	3	3	Workmen/ Public	Falls. Erectors being hit. Debris. Dust. Noise.	
	Intermediate floors	-	-	-	-	-	
	Heavy elements (Beams, Roofs trusses, Rafters etc)	2	2	4	Workmen	Falls. Erectors being hit. Crushing. Debris. Dust. Noise. Strains. Collapse.	
	Structural work (incl. alterations and modifications)	2	3	6	Workmen	Falls. Erectors being hit. Debris. Dust. Noise.	
	Scaffolding	2	2	4	Workmen	Falls. Erectors being hit. Debris. Access.	
	Windows & Doors	2	2	4	Workmen	Access. Falls. Debris.	
	Building Contaminates (Asbestos)	1	3	3	Workmen/ Public	REFER TO ASBESTOS REPORT FOR DETAILS.	
03	SERVICES (Utilities)	-	-	-	-	-	
	Gas	-	-	-	-	-	
	Elec.	2	2	4	Workmen/ Public	Safe working area. Electrocution.	
	Water	2	2	4	Workmen/ Public	Safe working area. Drowning.	
	Services in roads and paths	2	3	6	Workmen/ Public	Safe working area. Heavy Plant. Explosions. Electrocution. Collisions.	
04	DECORATION	-	-	-	-	-	
	Paints/Solvents (Barge boards, fascias, soffits and windows)	2	2	4	Workmen/ Public	Fumes. Falls. Access. Dust.	
	Finishing and Cleaning	2	2	4	Workmen/ Public	Fumes. Falls. Access. Dust	
05	MAINTENANCE	-	-	-	-	-	
	Painting/Repairs (Barge boards, fascias, soffits and windows)	2	2	4	Workmen/ Public	Fumes. Falls. Access. Dust. Noise.	
	Cleaning/Fascias/Gutters/Windows	2	2	4	Workmen/ Public	Access. Falls. Debris.	
06	MODIFICATIONS & EXTENSIONS	-	-	-	-	-	
	Internal Alterations	2	2	4	Workmen/ Public	Access. Falls. Debris. Cleaning.	
07	DEMOLITION	-	-	-	-	-	
	Final demolition	2	2	4	Workmen/ Public	Safe working area. Crushing. Explosions. Falling debris. Noise. Dust. Contamination.	
	Services	3	2	6	Workmen/ Public	Safe working area. Falls. Gases. Trapped. Confined spaces. Contaminates.	
Review	Reviewed by: For and on behalf of SMG Architects Ltd					Date:	