



KEY

Access/Egress route from Manor road to Site Entrance.

Haul route for construction plant and machinery only.

Mobile Fence at 2m and 5m offset from the top edge of the River Bank.

Heras Fence to segregate people and plant.

Orange mesh fence to segregate people and plant

Existing Barbed wire fence acting as safety offset for excavator

Only Plant Operated in this Area. No Foot traffic without plant isolation

Opening in existing Hedge line

Delivery/Offhire point for construction plant and machinery.

Visitor and operative parking

Repair access track and create turning circle

Site of Archaeological Importance.

Stockpile area for silt storage.

Ground Hog Unit.

Plant and material storage area.

Footpath.

Horse Stables

Private properties/sheds.

Utilities

Power Sub-station

Telecom Pole and Overhead Telecom Cables

Street Lighting Pole

HV Cable.

LV Cable.

**SAFETY, HEALTH AND ENVIRONMENTAL INFORMATION**  
IN ADDITION TO THE HAZARDS/RISKS NORMALLY ASSOCIATED WITH THE TYPES OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RESIDUAL RISKS:-

**CONSTRUCTION:**  
1) Install and progressively move mobile fence to ensure that construction plant is at a safe offset of 2m from the top edge of the river bank.  
2) A margin of 1m to be left on either side of the watercourse for habitat benefit.  
4) The excavator bucket not to disturb the batters of the river bank unless designed.  
5) The silt from to be stockpiled for drying before hauling to landfill.  
6) Access/egress routes for haulier lorries to be hard stoned or tracked for safe movement.  
7) Works to stop in inclement weather conditions.

**MAINTENANCE/ CLEANING /OPERATION:**  
1.) Spraying regime to control excessive weed growth.  
2.) Grass cut 2m Berm on the newly created channel section of Wyggeston Hospital Trust Land.

**DECOMMISSIONING/ DEMOLITION:**

				DRAWN: S.Pereira
				CHECKED:
				SCALE: NTS
				DATE: 28/01/2016
ISSUE				FILE:
	REVISION			

SAFETY, HEALTH AND ENVIRONMENTAL INFORMATION IN ADDITION TO THE HAZARDS/RISKS NORMALLY ASSOCIATED WITH THE TYPES OF WORK DETAILED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RESIDUAL RISKS:-		
CONSTRUCTION	MAINTENANCE/ CLEANING /OPERATION	DECOMMISSIONING/ DEMOLITION

Environment Agency

Derbyshire, Nottinghamshire and Leicestershire

Environment Agency,  
Trentside Offices  
West Bridgford  
Nottingham  
NG2 5FA  
Tel. 0115 846 3680

Title	People Plant Coordination Plan River Devon Silt Removal Easthorpe
Drawing No	2 Of 2

