

Kier Highways Project No: 1610278
Client Reference No: HE607425
A1 SB Apleyhead to Tuxford Pavement
Pre-Construction Information

	Yes	No
Is the Scheme notifiable under the CDM Regulations 2015?		✓
1. Last longer than 30 working days and have more than 20 workers simultaneously at any point in the project;		✓
2. Exceed 500 person days		✓

Project type as categorised by GG104 (if applicable to contract / delete in not required)	A
* If applicable GG104 will determine the Kier Highways minimum Scheme Principal Designer (Scheme PD) level. Refer to SHEMS-FOR-HIG-S-055 for GG104 type categorisation and minimum Scheme PD level. Type A projects the Design Team Lead, Type B projects the Senior Manager, Type C projects the Service Director.	

This document has been produced in accordance with the recommendations and requirements of the Construction (Design and Management) Regulations 2015.

	Name	Signed	Date
Prepared by: Designer			31/12/2020
Reviewed by; Design Team Lead			31/12/2020
Accepted by: Team leader			3/01/2021

'Reviewed by' & 'Accepted by' can be the same person for GG104 type A projects (where the Design Team Lead is the Scheme PD)

For High Risk Schemes this must be reviewed by Lead Principal Designer

Site Specific Hazards Identified in Design		
<i>ONLY</i> include significant and unusual hazards that a competent contractor would need to know, could not reasonably foresee, or are likely to be difficult to manage effectively.		
Activity	Residual Hazard	Comments
Survey works near overhead lines and structures	Overhead line/structure strike.	GS6 to be undertaken by Kier if requested. All overheads to be highlighted on STATS drawings and any schedules/plans. No cores to be carried out in vicinity of overheads.
Coring/DCP surveys	Damage to underground services	Location of cores to be checked against STATS drawings and service plans
Survey works	Invasive species – Japanese Knotweed	Refer to Environmental information pack. Historical records of Japanese Knotweed records 17m from carriageway SB MP 126/9 +40m along River Poulter. Should not be impacted by works but contractor to be aware of invasive species best practice.
Survey works	Noise and Vibration – Noise Important Areas (NIA)	Refer to Environmental information pack. NIAs identified at : MP 129/9 – 20m to 129/9 +15m MP 127/7 +50m to 128/4 +20m MP 124/0 +40m to 124/1 MP 121/6 to 121/5 MP 121/3 -10m Works within 300m to be completed before 11pm where possible.

1 Project Description					
Scope of Works					
<p>The works consist of carrying out technical surveys as part of a pavement value management scheme to the A1 southbound between Apleyhead and Tuxford which will progress into major pavement remedial works. The surveys will include cores, dynamic cone penetrometer (DCP) and deflectograph surveys. The surveys will require temporary traffic management in the form of carriageway closures, gap closures, and slip road closures.</p> <p>See Scheme Drawings listed in current Document Issue Sheet</p>					
Location					
<p>The scheme is located on the A1 southbound between Apleyhead (A57/A614) and Tuxford (A6075).</p> <p>See Location Plan listed in current Document Issue Sheet</p>					
Site Address		Various A1, S80 3NU to NG22 0NF			
Site Photographs					
N/A					
OSGR, MP or		From	465282, 328786	To	464307, 320577
Str Key / Name		N/A	Structure Name N/A		
Traffic Management					
<p>Traffic Management will be closures of the northbound and southbound mainline carriageway, slip road closures, and gap closures. Lay-bys located within the main carriageway closure will also be closed.</p> <p>A diversion route via A614 and A616 will be in place when the closures are in place.</p> <p>Refer to TTRO application and drawings HE607425-KIER-TTM-A1_B_APLEYHEAD_Z-DE-CH-0100-01.</p>					
Anticipated Working Hours, subject to Traffic Counts				21:00 to 05:00hrs	
Mobilisation Period					
		Anticipated Start Date	15/03/21	Anticipated End Date	29/03/21

2 Scheme Management and Contact Details		
Client – Highways England		
Principal Designer – Kier Highways		
Scheme Designer – Kier Highways		
Principal Contractor – TBC		
	Contact	
	Position	
	Tel	
	Email	
TM Designer & Contractor – HW Martins		
	Contact	
Local Authority (Environmental Health) – Bassetlaw District Council		
	Contact	
	Tel	
	Email	

3. Scheme Specific Requirements			
	Yes	No	Comments
A pre-start meeting will be mandatory			
Does an H&S file exist?		✓	
Site Welfare	✓		Mobile welfare unit to be provided for the duration of the works
Security / Segregation	✓		There are a number of properties located within the work extents which will require access. Anyone wishing to gain access through the works must wait to be marshalled through.
Are there any other projects taking place in the vicinity?		✓	
Are there any restrictions on vehicle movements?	✓		All site vehicles (incl. delivery vehicles) must abide by the TM requirements and regulations 1. enter and exit site from the dedicated points; 2. Comply with the designated site safety speed limits; All vehicles within Traffic Management shall comply with the conspicuity requirements of Chapter 8.
Are there any restrictions on deliveries, waste collection, or storage?	✓		No deliveries to take place unless Traffic Management is in place. No waste shall be stored on site. Waste Carriers Licence required
Are there any parking restrictions?	✓		All vehicles and plant within the works area shall be parked in a safe area clear of access and egress points. All vehicles and plant shall be removed from the carriageway prior to removal of traffic management. No Private vehicles are allowed on site
Height Restrictions	✓		See 'Site Specific Hazards'.
Overhead Cables	✓		Overhead cables are present within the works area , however survey activities are not being undertaken in their vicinity and they should not have an impact on the works Overhead lines to be highlighted on drawings/plans. GS6 to be undertaken by Kier if requested.
Structures	✓		There are overhead structures within the site extents however survey activities are not being undertaken in their vicinity and they should not have an impact on the works. No cores to be carried out on bridge decks.
Will fire precautions be required?	✓		Suitable fire precautions shall be in place and in accordance with the Contractors hot works permit.

3. Scheme Specific Requirements			
	Yes	No	Comments
Are emergency procedures and means of escape required?	✓		<p>The Contractor shall ensure that emergency procedure plans are in place and all staff have been inducted.</p> <p>One lane will remain serviceable throughout the works duration for emergency services at all times.</p> <p>Nearest A&E hospital: Bassetlaw Hospital Kilton Hill, Blyth Road, Worksop, S81 0BD 01909 500990</p> <p>In an emergency call 999.</p>
Are there any areas in or around the site classified as no-go areas?	✓		<p>No site personnel shall enter the safety zones or tapers within the extents of the traffic management unless trained and competent for installation/removal/maintenance of TM.</p> <p>Provision of minimum 20m Pedestrian worker Exclusion zone, behind and in front of Operating Road Sweeper to be in place.</p> <p>Sub-Contractor's Method Statements and Risk Statements shall contain suitable risk control to protect pedestrian workers and plant operators.</p>
Are there any noise restrictions?		✓	No specific restrictions but letter drop to residents to include contact number in case of any problems with noise and/or disturbance.
Are temporary works required?		✓	
Are there any vibration restrictions?		✓	
Are there any poor or hazardous ground conditions		✓	
Are there any unstable structures?		✓	
Are there any areas classed (existing or designed) classed as confined spaces?		✓	
Are there any smoking restrictions?	✓		No smoking is allowed on site. Designated smoking areas to be confirmed during site inductions.
Any environmental constraints identified?	✓		Refer to the environmental information pack and drawings. Invasive species and noise important areas within extents of surveys.

Materials and Substances with Health and/or Safety Hazards**Asbestos**

If Asbestos Containing Materials are found during construction, all works shall stop immediately and the area is to be isolated from the workforce. The Contractor must inform the Principal Contractor, who will then implement the necessary emergency response procedures in line with the Company policy.

Under no circumstances will the Contractor attempt to remove any Asbestos Containing Materials without prior consent from the overseeing organisation.

Lead

Scope of Works are unlikely to encounter lead.

Tar based pavement/surfacing

Risk of Tar in lower pavement layers. Tar is unlikely to be encountered in surface course. Previously identified Tar has been identified and locations to be clearly marked on the schemes schedules/plans.

Leptospirosis/Weil's disease / Psittacosis

Contact with highway drainage during resurfacing works potential risk of Weil's disease. The Contractor is to ensure sufficient welfare facilities are in place at all times. All appropriate PPE must be worn at all times.

Any instances of illness / sickness on site should be reported to the Site Manager/Principal Contractor Representative immediately and the persons affected should seek medical advice.

4. Existing Services		Refer to STATS plans listed in Document Issue Sheet		
Statutory Undertaker	Not Present	Over head	Under ground	Comments
Electricity If overheads cables are identified they should be clearly marked on the scheme drawings				
400/132kV [pylons]		✓		
66kV		✓		
33kV		✓		
11kV		✓	✓	
240/415Volts		✓	✓	
Water (Foul and Potable)				
Public Foul	✓			
Pressurised Foul	✓			
Public Combined Gravity	✓			
Pressurised Combined	✓			
Culverted Watercourse			✓	
Water Main			✓	
Aqueduct	✓			
Communications				
Communications			✓	Zayo Group
British Telecom If overheads cables are identified they should be clearly marked on the scheme drawings				
British Telecom		✓	✓	
National Grid				
National Grid	✓			
Cadent Gas				
LP Mains	✓			
MP Mains	✓			
IP Mains	✓			
LHP Mains	✓			
NHP Mains	✓			
Government Pipelines				
Government Pipelines	✓			
Fisher German Pipelines				
Fisher German Pipelines	✓			
Energis				
Energis	✓			
Motorway Communication				
Motorway Comms	✓			
Street Lighting				
Street lighting	✓			
Highway Drainage				
			✓	
Other				

5. Health and Safety file requirements

All information will be produced in an electronic format. The format of the electronic data issued is to be as follows: All documents and product data sheets are to be in PDF format, drawings are to be in PDF and AutoCAD DWG format.

The Principal Contractor shall collate all appropriate information as it becomes available, and this shall subsequently be collated in the File. The Principal Contractor is to implement an early procedure that advises contractors and materials suppliers of the detailed requirements for this record information. The health and safety file will be created and/or updated in accordance with the requirements of the IAN105/08.

For Information Only
Do not complete at this stage

Appendix A - Location Plan

See drawing HE607425-KIER-GEN-A1_B_APLEYHEAD_Z-DE-CH-0000-01 for Location Plan.

Appendix B - Construction Drawings

See Document Issue Sheet for list of current scheme drawings.

Appendix C – Existing Records and As-Built Drawings

See Document Issue Sheet for list of existing records and as-built drawings.

Appendix D - Statutory Undertaker Drawings

See Document Issue Sheet for list of statutory undertaker drawings.

Appendix E – Overhead cables

Overhead cables are marked on the statutory undertakers drawings. GS6 can be undertaken by Kier if requested by Contractor.

Appendix F - List of Structures

Structure No.	Structure Key	Structure Name	OS Grid References
A1//235.50	26378	Apleyhead	464792, 378102
A1//231.20	32216	Jockey Lane	468132, 375976
A1//229.20	5414	Twyford Bridge Elkesley	469842, 375258
A1//229.10	5413	Twyford New	469920, 375220
A1//229.10/1	25863	Twyford Old	469970, 375250
A1//228.70	5412	Meden	470276, 374931
A1//227.50	5411	Flood Culvert	471202, 374044
A1//227.40	5410	Maun	471270, 374020
A1//226.70	26374	Markham Moor	471938, 373672
A1//226.00	5409	Beacon Hill	472552, 373331

Structure No.	Structure Key	Structure Name	OS Grid References
A1//225.10	5408	Priest Gate	473182, 372667
A1//224.00	5407	East Markham Road	473563, 371616
A1//226.00	5405	Lincoln Street	473780, 371110

For Information Only
Do not complete at this stage