Section 3-D **Refurbishment of Toilets - Schedule of Works** Beach Gardens

All works to be carried out in accordance with the Preambles. To be read in conjunction with drawings BG001 & 22453-IBS-XX-XX-DR-W-1.

| Item | | Description | Cost £ |
|------|-----|--|--------|
| 1 | | Main Pavilion Building | |
| | 1.1 | Removal of existing timber slats between balcony columns. | |
| | 1.2 | Infilling of 3nr. voids between stone columns with timber framework, installation of hardwood tongue-and-groove horizontal cedar cladding, prepared and stained. | |
| | 1.3 | Installation steel manual roller shutter doors inclusive of all works to form framework and appropriate fixings, to 2nr. voids between columns. To be vandal proof and powder coated. | |
| 2 | | Proposed Modular DDA Toilet | |
| | 2.1 | Disconnect electric and water supplies to existing shed. | |
| | 2.2 | Demolish and dispose of existing shed. | |
| | 2.3 | Prepare ground and construct pad foundation for proposed modular facility as per associated drawing (22453-IBS-XX-XX-DR-W-1), specification and Appendix C (Modular Building Plans). | |
| | | Provisional item for supply and installation of modular facility (to be manufactured, delivered to site and installed by Modulek Ltd as a nominated specialist sub-contractor: Modulek Ltd, Modulek House, 19 Bessemer Close, Ebblake Industrial Estate, Verwood, Dorset, BH31 6AZ - Contact: Simon Pester, 01202 813121 (£45,000). | |
| | 2.4 | Form new below ground waste drainage system for connection into existing sewer line to rear of modular location. Provisional sum of £500 for macerator pump if required. | |
| | 2.5 | Form new surface water drainage run and connect into existing underground system. | |
| | 2.6 | Connection of services upon delivery and installation of new modular facility. | |
| | 2.7 | Provisional sum to re-level and landscape ground surrounding new modular unit, to achieve level access (£3000). | |
| | 2.8 | Provisional item for signage (£200). | |
| | | | |
| | | | |
| | | Total C/I | £ |