

## CERTIFICATE FOR TEST AND EXAMINATION MANSAFE SYSTEM

Certificate Number:	CERCSV39729_3
Contract Number:	WCSV38369
Site:	Juniper Street 1
Address:	Liverpool L20 8EL
Client:	CBREFM
Address:	61 Southwark Street London SE1 0HL
Purchase Order issued	D05PO003879545

Serial No	Type	Length (m)	Location		Visual Result	End fixings tested to	Test Result	Next Test Date
LW01	Mansafe	61	Main Roof		Pass	35Nm	Pass	20/10/2021
LW02	Mansafe	66	Main Roof		Pass	35Nm	Pass	20/10/2021
LW03	Mansafe	46	Lower Roof		Pass	35Nm	Pass	20/10/2021
LW04	Mansafe	16	Lower Roof		Pass	35Nm	Pass	20/10/2021
LW05	Mansafe	90	Main Roof		Pass	35Nm	Pass	20/10/2021
LW06	Mansafe	4	Loading bay in A1 G.01		Pass	35Nm	Pass	20/10/2021
LW07	Mansafe	7	Loading bay in b1 g.02		Pass	35Nm	Pass	20/10/2021

**Test Specification:-**

To be tested strictly in accordance with the manufacturer's instructions.  
Torque tested all fixings to 20NM or 35Nm and inspected all end terminations.  
TEST DATE 21/10/2020

### IMPORTANT NOTES

1. All lanyards and harnesses should be checked before each use by the operative proposing to use the equipment and regularly by a competent person.
2. Always use an Energy Absorber Lanyard (EN355)
3. PTSG recommend a full inspection by a qualified person annually or immediately after any fall loading.

Declaration

I/We\* certify that on 21/10/2020, the above equipment was inspected and tested by a competent person in

accordance with the test specification unless noted as **NO ACCESS/NO TEST**. All Has bee tested in accordance with the requirements of BS 7883:2005, BS EN 795 & the Manufacturers specifications. If the system is noted as **NO ACCESS/NO TEST** then immediate re test is required.

Name of Technician: Ryan Rogers

Name of Reviewer: Sarah Steel

Date Reviewed:21/10/2020

Signature of Reviewer:

