Mallan House Bridge	e End Hexham Northumberland NE46 4DQ								
Project No:	1442	Day		21	25	1	6		
		New Shotton Community Centre		2	2	3	3		
		Year		19	19	19	19		
QUERY		BY	ACTION	ISSUED					
Clarify drainage in car park, drg L(-1)105			Issue revised drawing L(-1)105 Rev T1		$\checkmark$				
L(27)01 not issued			Issue drawing		$\checkmark$				
Armstrong Perla or Dune ceiling tiles			Issue revised finishes plan		$\checkmark$				
L(22) 04 & 05 not issued			Issue drawings		$\checkmark$				
Underfloor heating drawing not issued			Issue drawing		$\checkmark$				
Drawings incorrectly numbered & errors on drawing issue sheet			Issue revised drawing issue sheet			~			
M&E Tender Summary Sheets not issue			Issue M&E Tender Summary Sheets				~		
No Prov Sum against item 2.5			Issue revised Schedule of Works				~		
Clarify Sum in item 20.1			Issue revised Schedule of Works				~		
Clarify on which elevation the sign is			Elevations incorrectly labled, issue revised drawings				~		
Confirmation of Hall Store Door design			Schedule of Works is correct & is shown on Proposed Section A-A, L(-3)101				~		
Aluminium or uPVC windows?			Aluminium as Schedule of Works, issue revised window drawing C(31)02				~		
Hanson block & beam floor no longer available			Now available on Forterra website				~		
Confirm concrete for trench fill foundations			To be C35					~	
Roof Plan L(27)01 inaccurate			Issue revised Roof Plan, allow for soakers where roof meets render					~	
Are soffit ventilators required?			Yes					~	
What is the spacing of the vertical battens on A(21)101?			600mm					~	

Mallan House Bridge	e End Hexham Northumberland NE46 4DQ				-		-	
Project No:	1442	New Shotton Community Centre Month Year		21	25	1	6	
				2	2	3	3	-
Confirm size of door ED04		3610mm x 2100mm as Schedule S01		19	19	19	19 ✓	
Confirm panic latch on door ED06		Allow for a panic bar	Allow for a panic bar				✓	
Drawing L(-3)101 - Are rain sensors required to the velux rooflights?		No	No				~	
Should Schedule of Works item 12.1 include the Hall (17), IT Room (13), Office 2 (15), Hall store (16 & 16A)		Yes	Yes				~	
Schedule of Works item 12.4 - is the suspended ceilng installed to the underside of the trusses?		No, allow for unskimmed plasterboard to und trusses, suspended ceiling below	No, allow for unskimmed plasterboard to underside of trusses, suspended ceiling below				~	
No specific item for 100mm thick Kingspan Kooltherm K107 between rafters		Include in Section 13 Insulation	Include in Section 13 Insulation				~	
Is there a specification for the vanity units, IPS and cubicles?		Bushboard Baseline HPL or equal approved	Bushboard Baseline HPL or equal approved				~	
What fire rating is the fire blanket to have?		1/2 hour	1/2 hour				✓	
Is there a section through the block paved ramp?		No, allow for blocks to be laid on 150mm C20 bed	No, allow for blocks to be laid on 150mm C20 concrete bed				~	
Schedule of Works item 17.5 - clarify extent of tarmac footpath		As Proposed Site Plan	As Proposed Site Plan				~	
Is there a CCTV installation?		Yes, internal and external, item added in Elec Services Tender Summary Sheet Rev A	Yes, internal and external, item added in Electrical Services Tender Summary Sheet Rev A				~	