

ANUBx

Electrical Inspection and Test Report

Customer	UK Border Force	Date	Report No.	5700	Location	Wheelhouse	
Job No.					Test Instrument	Megger MIT 220	
Description And Circuit No.	Protection		Cable		Insulation		Remarks
	Device Type	Rating A	Line Size mm ²	CPC Size mm ²	Continuity Ω	Line / Line / Earth M Ω	
Lighting Main Deck – 11F2	MCB	10				3.8	
Lighting Main Deck – 11F3	MCB	10				0.75	
Spare – 11F4	MCB	10				N/A	
Flood Light – 11F5	MCB	10				2.41	
Flood Light Forward – 11F6	MCB	10				0.07	
RD Light RHIB – 11F7	MCB	16				∞	Known fault isolated by crew
Searchlight – 11F8	MCB	16				∞	
Spare – 11F9	MCB	16				N/A	
Spare – 11F10	MCB	16				N/A	
Radar S Band – 11F11	MCB	16				N/A	
Scanner Control – 11F12	MCB	16				N/A	Not tested as sensitive
Internal Sockets – 11F13	MCB	10				N/A	Not tested as sensitive
Emergency Lighting – 11F14	MCB	10					
Battery Charger – 11F15	MCB	10				∞	
Tested By	Signature				Date		