

ANUBx

Electrical Inspection and Test Report

Customer	UK Border Force			Date				Location	Wheelhouse		
Job No.				Report No.	5700			Test Instrument	Megger MIT 220		
Description And Circuit No.	Protection		Cable		Visual Inspection	Continuity Ω		Insulation M Ω		RCD Test	Remarks
	Device Type	Rating A	Line Size mm ²	CPC Size mm ²		R1 + R2	R1 + RN	Line / Line	Earth / Line		
Lighting Main Deck – 11F2	MCB	10			/			3.8			
Lighting Main Deck – 11F3	MCB	10			/			0.75			
Spare – 11F4	MCB	10			/			N/A			
Flood Light – 11F5	MCB	10			/			2.41			
Flood Light Forward – 11F6	MCB	10			/			0.07			Known fault isolated by crew
RD Light RHIB – 11F7	MCB	16			/			∞			
Searchlight – 11F8	MCB	16			/			∞			
Spare – 11F9	MCB	16			/			N/A			
Spare – 11F10	MCB	16			/			N/A			
Radar S Band – 11F11	MCB	16			/			N/A			Not tested as sensitive
Scanner Control – 11F12	MCB	16			/			N/A			Not tested as sensitive
Internal Sockets – 11F13	MCB	10			/						
Emergency Lighting – 11F14	MCB	10			/						
Battery Charger – 11F15	MCB	10			/			∞			
Tested By	Signature				Date						