











For general sectional elevations see drawing: IWM-LRL4-005

This drawing contains extracts from RECORD INFORMATION referenced from the below listed drawings: Imperial War Museums:

IWML-MD-4-001 Rev A Floor Layout

Alan Baxter Associates: 1996 Historical structural alteration drawings: C734/30/01 to C734/30/10

| room | approx area sqm | approx volume m3 |
|-------|--------------------|---------------------|
| 4-11 | 108.40 | 304.83 |
| 4-12 | 14.00 | 38.53 |
| 4-13 | 7.51 | 22.93 |
| 4-14 | 22.96 | 62.97 |
| 4-15 | 32.39 | 100.70 |
| 4-16 | 14.09 | 39.63 |
| 4-17 | 17.38 | 53.99 |
| 4-18 | 25.61 | 69.71 |
| 4-19 | 42.35 | 129.60 |
| 4-20 | 21.31 | 58.29 |
| 4-21 | 27.28 | 74.71 |
| 4-110 | 4.55 | 13.76 |
| 4-120 | 53.20 | 160.69 |
| 4-190 | 9.50 | 28.85 |

| door | clear door openings (mm) |
|----------|--------------------------|
| d 4-110s | ТВС |
| d 4-110 | 2012 (h) x 1585 (w) |
| d 4-11 | 1960 (h) x 1485 (w) |
| d 4-12 | ТВС |
| d 4-13 | ТВС |
| d 4-13.1 | TBC - risser door |
| d 4-14 | 1960 (h) x 710 (w) |
| d 4-15 | 1945 (h) x 710 (w) |
| d 4-16 | 1950 (h) x 715 (w) |
| d 4-17 | ТВС |
| d 4-18 | 1996 (h) x 710 (w) |
| d 4-19 | 1995 (h) x 710 (w) |
| d 4-20 | ТВС |
| d 4-20.1 | TBC (h) x 770 (w) |
| d 4-21 | 1965 (h) x 720 (w) |
| d 4-120 | ТВС |
| | 1 |
| room | existing floor finishes |

| 4-11 | sheet vinyl |
|-------|--------------------------|
| 4-12 | low loop contract carpet |
| 4-13 | sheet vinyl |
| 4-14 | low loop contract carpet |
| 4-15 | sheet vinyl |
| 4-16 | low loop contract carpet |
| 4-17 | sheet vinyl |
| 4-18 | low loop contract carpet |
| 4-19 | sheet vinyl |
| 4-20 | low loop contract carpet |
| 4-21 | sheet vinyl |
| 4-110 | sheet vinyl |
| 4-120 | low loop contract carpet |
| 4-190 | low loop contract carpet |
| | |

denotes nonload-bearing structures to be removed

NOTE: No insitu concrete element is to be cut back or damaged in the course of the works - Demolition or New Works. If framing cramps, etc. are removed and cause damage to the structural concrete sections, the concrete should be made good with an apprved proprietary repair product

Fire stopping minimum requirements To include exposed existing & new penetrations

| rating | structure | |
|------------|--|--|
| 30 minutes | existing studwork partitions | |
| 1 hour | new studwork partitions existing & new interior brickwork walls | |
| 2 hour | floor & ceiling slabs & external walls | |

| | | I | | |
|---|---|------------|--|--|
| | | | | |
| | | | | |
| 08.03.2018 | inclusion of removal of double do d 4-120 | oor D | | |
| | revised plot for lift lobby access | hatch | | |
| 05.02.2018 | addition of demolition & fire stop notes | oping C | | |
| 10.01.2018 | general addition of demolition no | otes B | | |
| 17.10.2017 | general addition of demolition no addition of skylight timbers refer to drawing IWM-LRL4-004 f general information on existing o | or A | | |
| Date | | Rev | | |
| | Pruton Docian | <u> </u> | | |
| | Bruton Design e Street London E1 5LJ | | | |
| | 0 7059 0412 | | | |
| E: info@nb- copyright rese | design.co.uk | | | |
| | | | | |
| Client | | | | |
| | of the Imperial War Muse Road London SE1 6HZ | eum | | |
| Project | | | | |
| SE Block Level 4 Conversion | | | | |
| Drawing title | | | | |
| Existing Floor & Ceiling Plans Building Fabric | | | | |
| Scale 1.5 | 0 @ A0 Date | 13.06.2017 | | |
| DO NOT SCALE FROM THIS DRAWING. FOR IDENTIFICATION PURPOSES ONLY - NOT FOR CONSTRUCTION. ALL DIMENSIONS TO BE CHECKED ON SITE AND USED IN PREFERENCE TO THOSE GIVEN OR SCALED FROM THIS DRAWING | | | | |
| Drawing N° | | | | |

IWM-LRL4-002

Revision letter 0 1 2 3 4 5 6 7 8 9 10 metres

С

D