



**Notes**

- Existing radiators to be replaced (same position as existing with concealed pipework)
- Existing lockers to be reused following refurbishment including New Doors and / Wrapping
- All Light Fittings, Switches and Sockets to be replaced
- All Sanitary Ware and Showers to be replaced
- Proposed Walls
- All Georgian Glazed Roof Windows to be repaired & to be obscured by Window Film.

Proposed Plan of Foyer and Changing Rooms at Kettering Swimming Pool

Refer to Construction Notes for Details Of Works  
Scale Approx. 1/100 when printed at A3 size

Drawn June 2020 by J.E.B.