

## Tree Schedule

No.	Tag No.	TPO / Con. Area	Species	Height	Trunk Dia.	Comments	Target	Recommended Works:	Works Purpose	Tree Works Timescales	Reinspect. Timeframe	Location GPS	Location GPS_E	Location GPS_N	W3W
1	9151		English Oak	14m	500mm est	Semi-mature (SM) tree; immediately adj. car parking bay (Blakes Farm Rd); ivy on trunk.	Highway	Cut and remove ivy between 0-1.5m. Cut back branches belonging to low branch at 6.5m to S by up to 2.5m to SE (to appropriate growth points) & by up to 1m to S (to approx. in line with boundary and to re-shape to in line with upper two third of canopy). Cut back branches in lower third of canopy to N by up to no more than 1.5m (to in line with boundary).	Safety	Within 3 months	08/05/2026	516383.8 6547459 8,127434. 9487985 02	516384	127435	<a href="#">//widely_a ccented.p odcast</a>
5	694		Wild Cherry	14m	180mm est 350mm est	Drawn up specimen; bi-furcates at base; significant wound/decay on stem at approx. 5m.	Residential property	Fell to ground level.	Safety	Within 3 months	08/05/2026	516314.7 4309319, 127476.8 3939644 6	516315	127477	<a href="#">//signified .bitters.po stage</a>
6			Myrobalan Plum	7.5m	250mm est	Ivy-covered; trunk leans heavily N towards/over footpath.	Public footpath	Fell to ground level.	Safety	Within 3 months	08/05/2026	516259.6 2882191 2,127527. 3566543 12	516260	127527	<a href="#">//moderat ed.fasten ng.renews</a>
9	173		Ash	12m	4 stems @ 250mm est	Quad-furcates at 1.5m; significant wound/decay at 1m; poor crown conformation.	Public footpath	Fell to ground level.	Safety	Within 3 months	08/05/2026	516402.1 5341144 1,127375. 9352262 08	516402	127376	<a href="#">//reacting .snippets. plot</a>
12			Hazel	6m	150mm est	Adj. 66 Blakes Farm Rd; over-extended lateral branches, touching property.	Residential property	Cut out/coppice largest stems to thin.	Safety	Within 3 months	08/05/2026	516380.2 0562942, 127307.4 2401579 3	516380	127307	<a href="#">//final.wal kway.fortif ied</a>
14	704		Ash	13m	200mm est 2 stems @ 400mm est	Tri-furcates at base; significant crown dieback, exceeding 50%.	Residential property & public footpath	Fell to ground level.	Safety	Within 3 months	08/05/2026	516251.5 9477708 9,127281. 9850132 94	516252	127282	<a href="#">//chains.z eal.divorci ng</a>
15	714		Ash	12m	5 stems @ 180mm est	Multi-stemmed from base; significant crown dieback, exceeding 50%.	Residential property & public footpath	Fell to ground level.	Safety	Within 3 months	08/05/2026	516249.8 7196531 8,127276. 8828399 74	516250	127277	<a href="#">//dolly.thu dded.glan ce</a>
16	730		Ash	8m	200mm est	(Marked in 2021 inspection?); significant crown dieback, exceeding 50%.	Residential property & public footpath	Fell to ground level.	Safety	Within 3 months	08/05/2026	516248.2 8167758 6,127272. 3107627 45	516248	127272	<a href="#">//king.dee d.fortified</a>
17	735		Ash	13m	2 stems @ 400mm	Significant crown dieback, exceeding 50%.	Residential property & public footpath	Fell to ground level.	Safety	Within 3 months	08/05/2026	516246.1 6129401 8,127266. 4134459 47	516246	127266	<a href="#">//petition. garden.re actions</a>
19	749		Ash	14m	200mm est 500mm est	Bi-furcates at base; significant crown dieback, exceeding 50%.	Residential property	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	516239.3 4078871 1,127397. 8832948 38	516239	127398	<a href="#">//mealtim e.swan.ro of</a>

## Tree Schedule

22	699		Ash	14m	350mm est	Ash (x7) & Prunus cerasifera (x4) encroaching residential fence line; Ash - in excess of 50% crown dieback.	Public footpath	Row of trees from footpath edge to tree tag: 699. Ash & P. cerasifera: Fell to ground level semi-mature/arked trees adj. rear fence line. (& to 'release', open up growing space for Oak and Field Maple saplings). Avoid damage to these saplings.	Safety	Within 3 months	08/05/2026	516293.3 9711856 2,127327. 1422295 32	516293	127327	<a href="#">//composers.fuse.maiibox</a>
23			Hazel	7m	150mm est	Former coppice x 2; multi-stemmed from base; branches touching property.	Residential property	Coppice to ground level.	Safety	Within 3 months	08/05/2026	515781.6 2450661 1,127182. 7230301 72	515782	127183	<a href="#">//milky.twitching.love</a>
24			Hazel	7m	150mm est	Former coppice; multi-stemmed from base; & Dogwood.	Public footpath	Coppice to ground level and cut back Dogwood to 0.5m inside footpath edge.	Safety	Within 3 months	08/05/2026	515820.8 4679632, 127178.1 8202716 5	515821	127178	<a href="#">//quiz.amplifier.bats</a>
28			Hawthorn	7m	180mm est 350mm est	Ivy-covered.	Residential property	Cut and remove ivy between 0-1.5m.	Safety	Within 3 months	08/05/2026	516176.4 0785515 8,127182. 9490015 75	516176	127183	<a href="#">//clothed.corrode.org.verhear</a>
29	804		Ash	13m	200mm est 2 stems @ 350mm est	3 x Ash trees adj. residential properties; significant crown dieback, exceeding 50%.	Residential property	Fell to ground level, 3xAsh.	Safety	Within 3 months	08/05/2026	516210.8 6409422 2,127152. 7997923 94	516211	127153	<a href="#">//grower.sped.moped</a>
30			Hazel	8m	150mm est	Former coppice x2; stems over-extended, leaning heavily towards residential property; adj. 'Oldwick House', Charlock Way.	Residential property	Coppice, to ground level x2.	Safety	Within 3 months	08/05/2026	516399.3 6817912 5,127153. 2300930 36	516399	127153	<a href="#">//laminated.chambers.papers</a>
31	771		Ash	13m	3 stems @ 300mm est	Tri-furcates at base; tight included unions; poor crown conformation; near residential property.	Residential property	Fell to ground level.	Safety	Within 3 months	08/05/2026	516435.0 5423583, 127148.4 1947264 7	516435	127148	<a href="#">//placidly.slung.glad.es</a>
32			Hazel	8m	150mm est	Former coppice; over-extended stems leaning towards residential property; marked, adj. 29 Charlock Way.	Residential property	Coppice, at ground level.	Safety	Within 3 months	08/05/2026	516435.4 1671744 6,127148. 5313736 73	516435	127149	<a href="#">//placidly.slung.glad.es</a>
33	783		Ash	16m	450mm est	Trunk growing out of bank of ditch; kink in main stem; poor crown conformation; trunk leans heavily towards residential property.	Residential property	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	516329.5 6209536 3,127168. 3685429 23	516330	127168	<a href="#">//grips.irritated.fond.est</a>
34	809		Ash	15m	280mm est 7 stems @ 280mm est	Ash: historic coppice; multi-stemmed from base; cavities at base of trunk; tight compression forks with evidence of included bark. Field Maple (x1): poor crown conformation.	Highway	Fell to ground level Ash & Field Maple. Take care not to damage 'succession' understorey F. Maple.	Safety	Within 3 months	08/05/2026	516397.5 4807426 3,126984. 7162416 61	516398	126985	<a href="#">//students.line.retail.ng</a>

## Tree Schedule

35	767		Ash	12m	350mm est	Significant wound/historic branch failure on stem at approx. 2.5m; bi-furcates at 2m.	Residential property	Fell to ground level.	Safety	Within 3 months	08/05/2026	516451.9 7260140 1,127129. 0747014	516452	127129	<a href="#">//stated.moods.colide</a>
38	793		Ash	11m	4 stems @ 150mm est	Multi-stemmed from base.	Residential property	Fell to ground level.	Safety	Within 3 months	08/05/2026	516438.3 0911617, 126855.5 2669940	516438	126856	<a href="#">//motels.bookcases.agents</a>
39	762		Ash	14m	350mm est	Ivy covered.	Public footpath	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	516451.6 0391832, 126806.4 5838357	516452	126806	<a href="#">//originale.saucepan.dabbling</a>
40	820		Ash	20m	600mm est	Significant crown dieback, exceeding 50%; near residential property; ivy on trunk.	Residential property	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	516446.0 0610708 6,126796. 3998165	516446	126796	<a href="#">//earliest.conspired.surpasses</a>
41			Ash			Branch fallen across path.	Woodland footpath	Clear fallen branch.	Safety	Within 3 months	08/05/2026	516423.9 6472613 2,126808. 5575623	516424	126809	<a href="#">//hats.puffed.lilac</a>
42	784		Ash	13m	4 stems @ 200mm est	Multi-stemmed from base.	Residential property	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	516414.6 9335193 2,126805. 1463963	516415	126805	<a href="#">//awards.verve.chew</a>
43	800		Ash	15m	450mm est	Significant crown dieback, exceeding 50%.	Residential property	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	516353.2 9236647 3,126832. 6981206	516353	126833	<a href="#">//cosmetics.permit.ending</a>
49			Unknown			Fallen branch obstructing desire line footpath.	Woodland footpath	Cut and remove branch.	Safety	Within 3 months	08/05/2026	516031.4 2302765 5,126834. 7431787	516031	126835	<a href="#">//thick.refrained.requested</a>
51	841	TPO	Apple/Ash	8.5m	350mm est	Apple: Ivy on trunk; Ash (approx. 15m N of Apple tree), Height approx. 16m, trunk leans heavily towards residential property; significant crown dieback, poor crown conformation.	Residential property	Apple: Cut and remove ivy between 0-1.5m Ash: Fell to ground level.	Safety	Within 3 months	08/05/2026	516000.2 8834037 4,126914. 8554254	516000	126915	<a href="#">//marketing.post.batches</a>
52	823	TPO	Field Maple, Ash	12m	2 stems @ 400mm est	Field Maple: Bi-furcates at 0.5m; adj. residential rear garden fence; ivy on trunk; Ash (approx. 3m S): poor crown conformation, trunk leans heavily.	Residential property	Field Maple: Cut and remove ivy between 0-1.5m. Ash: Fell to ground level (small dia.), marked.	Safety	Within 3 months	08/05/2026	515986.2 8628053 3,126875. 0298946	515986	126875	<a href="#">//dumpy.refere.passes</a>
53	742	TPO	English Oak	12m	350mm est	Trunk leans heavily towards residential property/garden.	Residential property	Fell to ground level.	Safety	Within 3 months	08/05/2026	516033.3 2328618 5,127141. 8166341	516033	127142	<a href="#">//boxing.referral.flitting</a>

## Tree Schedule

56	838		Ash	18m	7 stems @ 400mm est	Mature historic coppice; cavities at base of trunk; fungal fruiting body at base of trunk; multi-stemmed from base; tight compression fork with evidence of included bark; overhanging/footpath & residential property; adj. bridleway/footpath & 'Brook House'.	Residential property	Fell to ground level (tree Adj. bridleway/footpath & 'Brook House').	Safety	Within 4 weeks	08/05/2026	516469.1 6840954 2,126607. 3622580 62	516469	126607	<a href="#">//nylon.dr eams.pur suing</a>
57			Ash	10m	150mm est	Drawn up specimen adj. footpath; significant crown dieback, exceeding 50%.	Public footpath	Fell to ground level.	Safety	Within 3 months	08/05/2026	516473.6 4947238 3,126695. 9066110 74	516474	126696	<a href="#">//risking. wires.gee k</a>
58	764		Ash	12m	2 stems @ 350mm est	Historically "topped"; bi-furcates at 0.5m; tight compression fork with evidence of included bark.	Residential property	Fell to ground level. Take care not to damage 'succession' understorey trees inc. Sorbus torminalis.	Safety	Within 3 months	08/05/2026	516516.3 5859444 1,126068. 4209890 29	516516	126068	<a href="#">//adjustin g.monkey s.migrate</a>
60			English Oak	14m	650mm est	Dead tree, monolith, with green dot; approx. 1m S of boundary wire fence line & 5m N of residential fence line.	Residential property	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	516332.2 8827132 9,125579. 4378152 8	516332	125579	<a href="#">//scanty.v ocally.bea k</a>
G5			Hazel	7m	Avg 150mm est	Row of trees; over-extended, leaning stems/branches, towards property.	Residential property	Re-coppice.	Safety	Within 3 months	08/05/2026	516422.9 7915843 5,127281. 5	516422.9 7915843 5	127281.0 2906369 127279.3	<a href="#">//dilute.to nal.trio</a>
G15	813		Ash and Field Maple	12m	Avg 300mm est	Heavily leaning trunks.	Public footpath	Ash: Fell to ground level. F. Maple: remove those stems, marked. Take care not to damage/remove establishing Hawthorn/ F. Maple saplings.	Safety	Within 3 months	08/05/2026	516217.1 9974156 3,127060. 5089911	516217.1 9974156 3 516213.3	127060.5 0899112 7 127064.5	<a href="#">//left.hillto p.availabl e</a>
G16	801		Ash (x2) and English Oak	12m	Avg 300mm est	Group of closely growing, self-seeded specimens on corner adj. path.	Public footpath	Fell to ground level. Take care not to damage nearby saplings.	Safety	Within 3 months	08/05/2026	516204.2 4853163 2,127045. 2	516204.2 4853163 4944484 9	127045.4 4944484 9	<a href="#">//affirmin g.mouths. operation</a>
G23	807		Ash	14m	Avg 400mm est	3x "topped" in the past; growing out of bank; trees marked.	Residential property	Fell to ground level.	Safety	Within 3 months	08/05/2026	516334.5 6396146 8,127158. 8	516334.5 6396146 3 4758348	127158.2 4758348 3	<a href="#">//supplier. smelter.fo rge</a>
G26	769, 761, 768		Ash and English Oak	16m	Avg 500mm est	Multi-stemmed from base; adj. residential property; ash: significant crown dieback, exceeding 50%; oak: ivy on trunk.	Residential property	Ash: Fell to ground level. Take care not to damage understorey 'succession' saplings. Oak: cut and remove ivy between 0-1.5m.	Safety	Within 3 months	08/05/2026	516445.3 9559490 8,126957. 8973772	516445.3 9559490 8 516441.1	126957.8 9737723 4 126958.8	<a href="#">//convey. strides.for warded</a>
G27	786		Ash	16m	Avg 4 stems @ 300mm est	Multi-stemmed from base; tight compression fork with evidence of included bark; significant crown dieback, exceeding 50%; trees adj. residential property.	Residential property	Fell to ground level.	Safety	Within 3 months	08/05/2026	516448.3 8235274 8,126926. 2485184	516448.3 8235274 8 516442.8	126926.3 4951918 4 126922.1	<a href="#">//secretly. impulsive. takes</a>
G28	763 (G.Willow), 788 (Ash)		Ash and Goat Willow	14m	Min 450mm est Avg	G. Willow: historically fallen, uprooted & overhanging footpath; adj. bridleway; ash: significant crown dieback, exceeding 50%.	Public footpath	Fell to ground level.	Safety	Within 4 weeks	08/05/2026	516448.3 7476408 4,126821. 3459833	516448.3 7476408 4 516452.6	126821.3 4598330 1 126820.6	<a href="#">//charts.w orm.awak e</a>
G30		TPO	Ash	12m	Avg 300mm est	Drawn up specimens; ivy on trunks; significant crown dieback, exceeding 50%.	Residential property	Fell to ground level.	Safety	Within 3 months	08/05/2026	516055.4 0756902 9,126870. 9	516055.4 0756902 6566990 1	126870.0 6566990 1	<a href="#">//hiking.in nocence.e xample</a>
G34	843		Ash and Unknown	Min 11m Max 20m	Min 250mm est Avg	Trees adj. fence line with Caravan park; dead ivy covered tree; ash: bi-furcates at 2m; thick Holly and Bramble undergrowth.	Residential property	Fell to ground level dead ivy covered tree. Ash: cut and remove ivy between 0-1.5m. Clear access route to access base of tree. Clear all Holly and brambles radius of 8m from trunk.	Safety	Within 3 months	08/05/2026	515957.1 2625759 1,127120. 2706734	515957.1 2625759 1 515947.7	127120.2 7067312 4 127120.7	<a href="#">//secondl y.pacema ker.other</a>

## Tree Schedule

G38	(path):790, 842, 836, 117, 839, 834, 833, 792, 631. Centrally by stream convergence):	TPO	Ash	15m	Min 200mm est Max 600mm est	Significant crown dieback, exceeding 50%.	Woodland footpath	Fell to ground level. Take care not to damage understorey 'succession' saplings Eg. Field Maple saplings.	Safety	Within 3 months	08/05/2026	516022.7 2559593 4,126836. 4816410 38 516025.6 8181789 2,126857. 6968809 71 516029.1 516000.9	516022.7 2559593 4 516025.6 8181789 516029.1 5972607 8 516033.3 3321590 516000.9	126836.4 8164103 8 126857.6 9688097 1 126886.7 3741432 2 126903.4 3137361 127028.9	<a href="#">//miracle.padlock.recapture</a>
G39	775	TPO	Ash and English Oak	Min 13m Max 22m	Min 700mm est Avg	Ash: trunk leans heavily towards rear garden/residential property; oak: ivy on trunk; fallen branch adj. Oak.	Residential property	Ash: Fell to ground level. Oak: Cut and remove ivy between 0-1.5m. Clear fallen branch blocking footpath.	Safety	Within 3 months	08/05/2026	3786979 2,127028. 9587608	3786979 2 516001.1	5976085 1 127022.4	<a href="#">//truffles.snowmen.barrel</a>
G46			Ash	11m	Avg 200mm	dead trees.	Public footpath	Fell to ground level, dead ash trees.	Safety	Within 3 months	08/05/2026	516476.9 3444324. 126215.5	516476.9 3444324 516479.5	126215.5 4836153 4	<a href="#">//stunt.mails.backpack</a>
G48			Hazel (x6) and Ash	6.5m	Avg 150mm est	Hazels: Former coppice x6; ash: Small self-seeded sapling. significant crown dieback exceeding 50%; R/o 8-10 Nyes Lane.	Residential property	Hazels: Coppice at ground level. Ash: Fell to ground level. Clear/remove old historic rings of wood and (dumped) cut/stacked arisings.	Safety	Within 3 months	08/05/2026	515863.0 0967735 9,127149. 4656649 515863.0	515863.0 0967735 9 515863.0	127149.4 656649 127154.6 5538299 127157.0	<a href="#">//disprove.perfectly.rejoined</a>