

**IWM Duxford - Main Works - Tender Queries & Clarifications**

No	Query/Clarification	Response	Date Response Issued
1	Appendix A - Drawing & Specification List' - Structural Engineers drawings 610 to 616	These drawings have prefix listed as 2104 - these should be 3104 as detailed on drawings.	3.11.2017
2	Schedule of Works - Section 2, Page 16 - skirtings	Items A to H which relate to new skirtings - quantities given in m2, these should be detailed and priced as linear metres	3.11.2017
3	Please kindly issue the schedules for the gas suppression ventilation fans and pressure relief dampers.	The gas suppression system and associated pressure relief dampers and extract fans are a CDP item. Contractors are to assess the pressure relief requirements with their preferred gas suppression specialist and allow for the required clear ventilation areas and devices to suit. This is to include the 4hr rated pressure relief damper, and the Passivhaus ventilation panel in the façade. The gas suppression specialist is to provide and appropriate gas extract fan as part of their works, and the contractor is to allow for a 4hr smoke damper and associated Passivhaus ventilation panel in the façade. Where the system is ducted, free areas of ducts are to be assessed accordingly.	3.11.2017
4	Could you confirm if we need to use the Clients incumbent BMS installer.	There is no incumbent Trend BMS installer/supplier. Contractor to propose in his tender	3.11.2017