South Treviddo Traveller Site Programme
Phase 3 Construction
CORMAC Contracting Ltd

Construction - R08 (13/02/19)

ID	Task Name	Duration	Total Slack	% Complete	Start	Finish
1	**KEY DATES**	**434 d**	**0 d**	**11%**	**Mon 22/10/18**	**Wed 29/07/20**
2	**TENDER PROCESS**	**39 d**	**0 d**	**100%**	**Mon 22/10/18**	**Thu 13/12/18**
20	**EMPLOYER KEY DATES (Contract Data)**	**205 d**	**0 d**	**14%**	**Wed 07/11/18**	**Wed 11/09/19**
21	**Starting Dates**	**62 d**	**3 d**	**0%**	**Wed 07/11/18**	**Fri 15/02/19**
28	**Contract - Phase 3 Stage 2**	**8 d**	**3 d**	**38%**	**Wed 06/02/19**	**Fri 15/02/19**
29	CORMAC to finalise documents	3 d	0 d	100%	Wed 06/02/19	Fri 08/02/19
30	CORMAC submit Contract Documents to CC	0 d	0 d	100%	Fri 08/02/19	Fri 08/02/19
31	CC VFM Review	3 d	3 d	0%	Mon 11/02/19	Wed 13/02/19
32	CC Submit Contract to CORMAC	0 d	3 d	0%	Wed 13/02/19	Wed 13/02/19
33	CORMAC Sign Contract	2 d	3 d	0%	Thu 14/02/19	Fri 15/02/19
34	CORMAC submit signed Contract to CC	0 d	3 d	0%	Fri 15/02/19	Fri 15/02/19
35	**Meetings**	**24 d**	**0 d**	**100%**	**Thu 20/12/18**	**Tue 05/02/19**
36	Design Review Meeting	1 d	0 d	100%	Thu 20/12/18	Thu 20/12/18
37	Design Review Meeting	1 d	0 d	100%	Tue 05/02/19	Tue 05/02/19
38	**Other Employer Key Dates**	**29 d**	**0 d**	**0%**	**Mon 07/01/19**	**Thu 14/02/19**
39	Key Date - Approval for Contractor to stockpile in field	0 d	0 d	100%	Mon 07/01/19	Mon 07/01/19
40	Key Date - Design Acceptance - Ablution Blocks	0 d	0 d	100%	Tue 05/02/19	Tue 05/02/19
41	Key Date - Design Acceptance - Black Waste Disposal	0 d	0 d	100%	Tue 05/02/19	Tue 05/02/19
42	Key Date - Design Acceptance - Management Hut	0 d	0 d	100%	Tue 05/02/19	Tue 05/02/19
43	Key Date - Design Acceptance - Treatment Plant	0 d	0 d	0%	Thu 14/02/19	Thu 14/02/19
44	**Completion Dates (Superseded)**	**0 d**	**0 d**	**0%**	**Tue 06/08/19**	**Tue 06/08/19**
45	Completion Date (R07)	0 d	0 d	0%	Tue 06/08/19	Tue 06/08/19
46	**Completion Dates**	**25 d**	**0 d**	**0%**	**Wed 07/08/19**	**Wed 11/09/19**
47	Extention of Time (R07-R08)	25 d	0 d	0%	Wed 07/08/19	Wed 11/09/19
48	Completion Date (R08)	0 d	0 d	0%	Wed 11/09/19	Wed 11/09/19
49	**CONTRACTOR KEY DATES**	**409 d**	**0 d**	**0%**	**Mon 26/11/18**	**Wed 29/07/20**
50	**Starting Dates**	**23 d**	**0 d**	**100%**	**Mon 26/11/18**	**Thu 10/01/19**
55	**Sectional Completion Dates**	**140 d**	**0 d**	**0%**	**Wed 09/01/19**	**Tue 30/07/19**
56	Sectional Completion Date - Phase 3 Stage 1	0 d	0 d	100%	Wed 09/01/19	Wed 09/01/19
57	Sectional Completion Date - Phase 3 Stage 2	0 d	0 d	0%	Tue 30/07/19	Tue 30/07/19
58	**Completion Dates (Superseded)**	**30 d**	**0 d**	**0%**	**Tue 25/06/19**	**Tue 06/08/19**
59	Planned Completion Date (R07)	0 d	0 d	0%	Tue 25/06/19	Tue 25/06/19
60	Terminal Float (R07)	30 d	0 d	0%	Wed 26/06/19	Tue 06/08/19
61	**Completion Dates (Current)**	**246 d**	**0 d**	**0%**	**Tue 30/07/19**	**Wed 29/07/20**
62	Planned Completion Date (R08)	0 d	0 d	0%	Tue 30/07/19	Tue 30/07/19
63	Terminal Float (R08)	30 d	0 d	0%	Wed 31/07/19	Wed 11/09/19
64	Construction Phase Complete	0 d	236 d	0%	Tue 13/08/19	Tue 13/08/19
65	Defects Correction Period	365 d	0 d	0%	Wed 31/07/19	Wed 29/07/20
66	Defects Date	0 d	0 d	0%	Wed 29/07/20	Wed 29/07/20
67	**SIGNIFICANT DATES**	**0 d**	**0 d**	**100%**	**Mon 03/12/18**	**Mon 03/12/18**
72	**CONTRACT ADMINISTRATION**	**57 d**	**0 d**	**6%**	**Mon 03/12/18**	**Tue 05/03/19**
73	**PROJECT MANAGER INSTRUCTIONS (PMI)**	**16 d**	**0 d**	**100%**	**Mon 17/12/18**	**Tue 22/01/19**
74	**PMI-00001 Replacement Access Gate**	**0 d**	**0 d**	**100%**	**Mon 17/12/18**	**Mon 17/12/18**
76	**PMI-00002 Topsoil Storage**	**0 d**	**0 d**	**100%**	**Wed 09/01/19**	**Wed 09/01/19**
78	**PMI-00003 Vegetation Clearance - South Field & Lane**	**0 d**	**0 d**	**100%**	**Thu 10/01/19**	**Thu 10/01/19**
80	**PMI-00004 Waste Storage System**	**0 d**	**0 d**	**100%**	**Tue 22/01/19**	**Tue 22/01/19**
82	**EARLY WARNINGS (EW)**	**39 d**	**0 d**	**6%**	**Thu 10/01/19**	**Tue 05/03/19**
83	**EWN-00001 Programme & Construction**	**2 d**	**0 d**	**100%**	**Thu 10/01/19**	**Mon 14/01/19**
86	**EWN-00002 WPD Connection Offer and Way Leave**	**30 d**	**0 d**	**6%**	**Wed 23/01/19**	**Tue 05/03/19**
95	**EWN-00003 PMI-00004 - effect of re-applying for plannii**	**0 d**	**0 d**	**100%**	**Mon 04/02/19**	**Mon 04/02/19**
98	**EWN-00004 Stage 2 Submission**	**0 d**	**0 d**	**100%**	**Sat 09/02/19**	**Sat 09/02/19**
100	**COMPENSATION EVENTS (CE)**	**24 d**	**0 d**	**100%**	**Mon 17/12/18**	**Fri 01/02/19**
101	**CE-00001 Secure Site Exclusion**	**0 d**	**0 d**	**100%**	**Mon 17/12/18**	**Mon 17/12/18**
104	**CE-00002 South Field Topsoil Storage**	**2 d**	**0 d**	**100%**	**Mon 07/01/19**	**Wed 09/01/19**
107	**CE-00003 South Field Lane - Vegetation**	**10 d**	**0 d**	**100%**	**Thu 10/01/19**	**Thu 24/01/19**
110	**CE-00004 South Field - Waste Storage System**	**8 d**	**0 d**	**100%**	**Tue 22/01/19**	**Fri 01/02/19**
117	**COMPENSATION EVENT QUOTATIONS (CEQ)**	**5 d**	**0 d**	**100%**	**Fri 01/02/19**	**Thu 07/02/19**
118	**CEQ-00001**	**5 d**	**0 d**	**100%**	**Fri 01/02/19**	**Thu 07/02/19**
121	**CONSTRUCTION MANAGEMENT**	**0 d**	**0 d**	**100%**	**Mon 03/12/18**	**Mon 03/12/18**
123	**PROCUREMENT**	**115 d**	**284 d**	**36%**	**Mon 10/12/18**	**Thu 06/06/19**
124	Commence Procurement	0 d	0 d	100%	Mon 10/12/18	Mon 10/12/18
125	**TRAFFIC MANAGEMENT**	**60 d**	**11 d**	**57%**	**Mon 10/12/18**	**Sat 16/03/19**
131	**STATUTORY UNDERTAKERS**	**102 d**	**0 d**	**21%**	**Mon 07/01/19**	**Mon 03/06/19**
132	Commence Statutory Undertakers	0 d	0 d	100%	Mon 07/01/19	Mon 07/01/19
133	**WPD - Electricity**	**102 d**	**0 d**	**20%**	**Mon 07/01/19**	**Mon 03/06/19**
145	**BT Openreach**	**72 d**	**28 d**	**22%**	**Mon 07/01/19**	**Tue 16/04/19**
152	**MATERIALS PROCUREMENT**	**115 d**	**284 d**	**39%**	**Mon 10/12/18**	**Thu 06/06/19**
153	Materials Procurement	0 d	0 d	100%	Mon 10/12/18	Mon 10/12/18
154	Phase 3 Stage 2 Contract Received	0 d	3 d	0%	Fri 15/02/19	Fri 15/02/19
155	**Black Waste Disposal System**	**72 d**	**50 d**	**44%**	**Mon 10/12/18**	**Tue 02/04/19**
163	**Sewage Treatment System**	**105 d**	**0 d**	**35%**	**Mon 10/12/18**	**Wed 22/05/19**
176	**Ablution Blocks**	**115 d**	**3 d**	**27%**	**Mon 10/12/18**	**Thu 06/06/19**
186	**Management Cabin**	**71 d**	**319 d**	**36%**	**Thu 20/12/18**	**Fri 12/04/19**
202	**Water Pumping Container**	**34 d**	**47 d**	**65%**	**Mon 07/01/19**	**Thu 21/02/19**
208	**Water Pumping System**	**43 d**	**41 d**	**62%**	**Mon 07/01/19**	**Wed 06/03/19**
217	**SUBCONTRACTOR PROCUREMENT**	**0 d**	**0 d**	**100%**	**Mon 10/12/18**	**Mon 10/12/18**
219	**PRE CONSTRUCTION PHASE**	**23 d**	**0 d**	**100%**	**Mon 26/11/18**	**Wed 09/01/19**

Project: South Treviddo Traveller Site Programme
Project Manager: J Hodge
Date: Wed 13/02/19

Task | Task Critical | Milestone | Milestone Critical | Summary | Summary Critical | Time Risk Allowance | Total Float | Free Float | Split | Project Summary | External Tasks | External Milestone | Inactive Task | Inactive Milestone | Inactive Summary | Manual Task | Duration-only | Manual Summary Rollup | Manual Summary | Start-only | Finish-only | Critical Split | Progress | Deadline

File Name: South Treviddo Trav Site Prog - R08 Phase 3 Constr.mpp

South Treviddo Traveller Site Programme
Phase 3 Construction
CORMAC Contracting Ltd

Construction - R08 (13/02/19)

ID	Task Name	Duration	Total Slack	% Complete	Start	Finish
232	**CONSTRUCTION PHASE**	**168 d**	**236 d**	**16%**	**Mon 03/12/18**	**Tue 13/08/19**
233	Commence Construction Phase	0 d	0 d	100%	Mon 03/12/18	Mon 03/12/18
234	**PHASE 3 STAGE 1**	**18 d**	**0 d**	**100%**	**Mon 03/12/18**	**Wed 09/01/19**
235	Commence Phase 3 Stage 1	0 d	0 d	100%	Mon 03/12/18	Mon 03/12/18
236	**Mobilisation**	**1 d**	**0 d**	**100%**	**Mon 03/12/18**	**Mon 03/12/18**
240	**Site Compound Preparation**	**14 d**	**0 d**	**100%**	**Mon 03/12/18**	**Fri 21/12/18**
250	**Site Clearance**	**6 d**	**0 d**	**100%**	**Mon 10/12/18**	**Tue 18/12/18**
256	Cease Work for Christmas Shutdown	0 d	0 d	100%	Fri 21/12/18	Fri 21/12/18
257	Recommence Work after Christmas	0 d	0 d	100%	Thu 03/01/19	Thu 03/01/19
258	**Site Cabin Installation**	**5 d**	**0 d**	**100%**	**Thu 03/01/19**	**Wed 09/01/19**
264	**Fencing**	**2 d**	**0 d**	**100%**	**Mon 07/01/19**	**Tue 08/01/19**
270	Release Phase 3 Stage 2	0 d	0 d	100%	Wed 09/01/19	Wed 09/01/19
271	Phase 3 Stage 1 Complete	0 d	0 d	100%	Wed 09/01/19	Wed 09/01/19
272	**PHASE 3 STAGE 2**	**140 d**	**0 d**	**12%**	**Thu 10/01/19**	**Tue 30/07/19**
273	Commence Phase 3 Stage 2	0 d	0 d	100%	Thu 10/01/19	Thu 10/01/19
274	**MAIN SITE**	**117 d**	**0 d**	**14%**	**Thu 10/01/19**	**Thu 27/06/19**
275	Commence Main Site	0 d	0 d	100%	Thu 10/01/19	Thu 10/01/19
276	**WHOLE SITE GROUNDWORKS**	**76 d**	**41 d**	**36%**	**Thu 10/01/19**	**Mon 29/04/19**
277	Commence Whole Site Groundworks	0 d	0 d	100%	Thu 10/01/19	Thu 10/01/19
278	**Earthworks**	**22 d**	**0 d**	**100%**	**Thu 10/01/19**	**Fri 08/02/19**
285	**Services Groundworks**	**39 d**	**0 d**	**0%**	**Mon 11/02/19**	**Thu 04/04/19**
342	**Perimeter Fence**	**15 d**	**41 d**	**0%**	**Thu 04/04/19**	**Mon 29/04/19**
348	Whole Site Groundworks Complete	0 d	41 d	0%	Mon 29/04/19	Mon 29/04/19
349	**CENTRAL AREA**	**109 d**	**1 d**	**18%**	**Mon 21/01/19**	**Wed 26/06/19**
350	Commence Central Area	0 d	0 d	100%	Mon 21/01/19	Mon 21/01/19
351	**Road Formation**	**13 d**	**0 d**	**100%**	**Mon 21/01/19**	**Wed 06/02/19**
360	**Surface Drainage**	**36 d**	**1 d**	**0%**	**Thu 07/03/19**	**Tue 30/04/19**
371	**Kerbs**	**9 d**	**1 d**	**0%**	**Tue 30/04/19**	**Tue 14/05/19**
377	**Bunds**	**6 d**	**1 d**	**0%**	**Fri 07/06/19**	**Mon 17/06/19**
383	**Surfacing Prep**	**3 d**	**1 d**	**0%**	**Mon 17/06/19**	**Thu 20/06/19**
389	**Surfacing**	**5 d**	**1 d**	**0%**	**Thu 20/06/19**	**Wed 26/06/19**
397	Central Area Complete	0 d	1 d	0%	Wed 26/06/19	Wed 26/06/19
398	**BUILDINGS & TANKS**	**110 d**	**0 d**	**8%**	**Mon 21/01/19**	**Thu 27/06/19**
399	Commence Buildings	0 d	0 d	100%	Mon 21/01/19	Mon 21/01/19
400	**Drinking Water System**	**40 d**	**70 d**	**50%**	**Mon 21/01/19**	**Fri 15/03/19**
425	**Black Waste System**	**20 d**	**50 d**	**0%**	**Mon 18/03/19**	**Fri 12/04/19**
444	**Management Cabin**	**57 d**	**5 d**	**0%**	**Thu 28/03/19**	**Thu 20/06/19**
496	**Ablution Blocks**	**15 d**	**0 d**	**0%**	**Thu 06/06/19**	**Thu 27/06/19**
530	Buildings Complete	0 d	0 d	0%	Thu 27/06/19	Thu 27/06/19
531	**ENTRANCE AREA**	**26 d**	**1 d**	**0%**	**Tue 14/05/19**	**Thu 20/06/19**
532	Commence Entrance Area	0 d	1 d	0%	Tue 14/05/19	Tue 14/05/19
533	**Groundworks**	**17 d**	**1 d**	**0%**	**Tue 14/05/19**	**Fri 07/06/19**
544	**Fencing**	**9 d**	**5 d**	**0%**	**Fri 07/06/19**	**Thu 20/06/19**
552	Entrance Area Complete	0 d	5 d	0%	Thu 20/06/19	Thu 20/06/19
553	**PITCHES**	**46 d**	**0 d**	**0%**	**Thu 04/04/19**	**Thu 13/06/19**
554	Commence Pitches	0 d	0 d	0%	Thu 04/04/19	Thu 04/04/19
555	**Pitches 1-3**	**18 d**	**0 d**	**0%**	**Thu 04/04/19**	**Thu 02/05/19**
572	**Pitches 4-6**	**18 d**	**0 d**	**0%**	**Thu 04/04/19**	**Thu 02/05/19**
589	**Pitches 10-12**	**18 d**	**0 d**	**0%**	**Thu 02/05/19**	**Thu 30/05/19**
606	**Pitches 7-9**	**18 d**	**0 d**	**0%**	**Thu 02/05/19**	**Thu 30/05/19**
623	**Pitches 13-15**	**10 d**	**0 d**	**0%**	**Thu 30/05/19**	**Thu 13/06/19**
640	Pitches Complete	0 d	0 d	0%	Thu 13/06/19	Thu 13/06/19
641	**WHOLE SITE MECHANICAL & ELECTRICAL WORK**	**36 d**	**0 d**	**0%**	**Thu 18/04/19**	**Thu 13/06/19**
642	Commence Whole Site M&E	0 d	17 d	0%	Thu 18/04/19	Thu 18/04/19
643	**Cable Pulling**	**12 d**	**24 d**	**0%**	**Thu 18/04/19**	**Thu 09/05/19**
649	**Pipework Chlorination**	**12 d**	**17 d**	**0%**	**Wed 01/05/19**	**Mon 20/05/19**
655	Whole Site M&E Complete	0 d	0 d	0%	Thu 13/06/19	Thu 13/06/19
656	**COMPLETION WORKS**	**10 d**	**0 d**	**0%**	**Thu 13/06/19**	**Thu 27/06/19**
667	Main Site Complete	0 d	0 d	0%	Thu 27/06/19	Thu 27/06/19
668	**SOUTH FIELD**	**65 d**	**0 d**	**0%**	**Mon 29/04/19**	**Tue 30/07/19**
669	Commence South Field	0 d	2 d	0%	Mon 29/04/19	Mon 29/04/19
670	**Treatment System Installation**	**43 d**	**0 d**	**0%**	**Mon 29/04/19**	**Fri 28/06/19**
685	**Incoming Services**	**7 d**	**0 d**	**0%**	**Fri 28/06/19**	**Tue 09/07/19**
693	**Treatment System Commissioning**	**10 d**	**5 d**	**0%**	**Tue 09/07/19**	**Tue 23/07/19**
699	**Road Formation**	**8 d**	**0 d**	**0%**	**Tue 09/07/19**	**Fri 19/07/19**
706	**Surfacing**	**3 d**	**0 d**	**0%**	**Fri 19/07/19**	**Wed 24/07/19**
714	**Completion Works**	**4 d**	**0 d**	**0%**	**Wed 24/07/19**	**Tue 30/07/19**
722	South Field Complete	0 d	0 d	0%	Tue 30/07/19	Tue 30/07/19
723	Phase 3 Stage 2 Complete	0 d	0 d	0%	Tue 30/07/19	Tue 30/07/19
724	**DEMOBILISATION**	**10 d**	**236 d**	**0%**	**Tue 30/07/19**	**Tue 13/08/19**
728	Key Date - Phase 3 Stage 1 Complete	0 d	0 d	100%	Wed 09/01/19	Wed 09/01/19
729	Key Date - Main Site Complete	0 d	0 d	0%	Thu 27/06/19	Thu 27/06/19
730	Main Site Float	23 d	0 d	0%	Fri 28/06/19	Tue 30/07/19
731	Key Date - South Field Complete	0 d	0 d	0%	Tue 30/07/19	Tue 30/07/19
732	Key Date - Phase 3 Stage 2 Complete	0 d	0 d	0%	Tue 30/07/19	Tue 30/07/19
733	Contractor Planned Completion Date	0 d	0 d	0%	Tue 30/07/19	Tue 30/07/19
734	Construction Phase Complete	0 d	236 d	0%	Tue 13/08/19	Tue 13/08/19
735	**POST CONSTRUCTION PHASE**	**40 d**	**206 d**	**0%**	**Tue 30/07/19**	**Wed 25/09/19**

Project: South Treviddo Traveller Site Programme
Project Manager: J Hodge
Date: Wed 13/02/19

Task | Task Critical | Milestone | Milestone Critical | Summary | Summary Critical | Time Risk Allowance | Total Float | Free Float | Split | Project Summary | External Tasks | External Milestone | Inactive Task | Inactive Milestone | Inactive Summary | Manual Task | Duration-only | Manual Summary Rollup | Manual Summary | Start-only | Finish-only | Critical Split | Progress | Deadline

File Name: South Treviddo Trav Site Prog - R08 Phase 3 Constr.mpp