AGILITY
Sports Facility Development

item	Hazard	Risk			Risk Reduction				Mitigation	Residual Risk	Action
		High	Moderate	Low	Removal	Redesign	Protect	PPE			
1	Protection of Construction site from public access		✓			✓	✓		Use of temporary fencing to secure site area	Site fencing to be remain erected at all times	Principal Contractor
2	Maintain operation of floodlighting system & electrics	✓					✓		Identify location of electric services prior to commencement	mark location of services on site	Principal Contractor
3	Underground & overhead services serving adjacent buildings/properties	✓					✓		Identify location of services prior to commencement	mark location of services on site	Principal Contractor
4	Allow safe passage of YOSC users around the site	✓				✓	✓		Provide well signposted and clearly marked route around the site	maintain for the duration of the project at all times	Principal Contractor
5	Removal of heavy rolls of artificial turf	✓				✓		✓	Use mechanical plant for handling rolls of artificial turf	Ensure rolls are well secured before lifting	Principal Contractor
6	School using adjacent grounds at the start of the project	✓					✓	✓	Ensure that site is very secure for the first few weeks	Maintain site security vigilantly during school hours	Principal Contractor
7	Nuisance noise to neighbours		✓			✓	✓		Ensure all plant is silenced	Operate site within normal working hours	Principal Contractor
8	Unauthorised access to the site		✓				✓		Ensure that site remains secure outside normal working hours - especially during summer holidays	Maintain fencing	Principal Contractor
9	Moving team shleters across the site	✓					✓	✓	Check integrity of shelter before moving them	provide additional support/bracing as necessary to shelters to prevent damage/break up	Principal Contractor
10											