PONSHARDEN CEMETERIES DRAFT PROGRAMME DELIVERY PHASE v5 4/5/20		San 20	lost 20	Nov 20	 ["	2020		2021 Jap.21	Feb.	21	Mar-2	.1	Apr-2	21	May-21		un-21	Jul-21		Aug-21		Sen-21		Oct-21	No	ov-21	
		7 14 21 28	Oct-20 8 5 12 19 2	6 2 9	16 23 3	0 7 14	21 28 4	11 18	25 1 8	15 22	2 1 8	15 22	29 5 1	2 19 26	3 10 17	23 30 7	14 21 2	8 5 12	19 26	2 9 16	5 23 30	6 13	20 27			8 15 23	2 29 6
MEETINGS							1						·····						t t t	t t							
Friends of Ponsharden Cemeteries	FOPC																										
Project Team/contractor	All																										
NLHF	FTC	15																								. <b>.</b>	
Client Initiation and design team appointments					·····		·		·  · · · ·  · · · ·  ·				<u> </u>						·····							+	
Historic England grant contract							· ···· · ··· · ···	·· <del> </del> · · · <del> </del> · · · ·	++				+ <b>  </b>			····			·!		••••••••					++	
NLHF Contract exchanges premission to start	FTC				····· ··		· · · · · · · · · · · · · · · · · · ·		· ····				<u>├</u>	···+···+					- t			···· ····+			···•	ttt	···•
Compile briefs for consultants PM Arch QS Archaeol.	FTC				·····			-+-+	†††.				<u> </u>						1							tt	
Tender period for consultants					·····				1				h	****					1							1	
Consultants appointments	FTC																										
Lead-in period																											
																										<b></b>	
PM Treeworks tender	PM				<b>-</b>			╺╍┟┈┈┟┈┈					┟┈┈╽┈┈╽	┛┨┈┨												<u>+</u>	
Advise and review of main tender process	PM						·		·[····]				<b>⊦</b>						·····							$\{ +$	
Monthly project team meetings and client reports	Arch/PM						·		·				┟┉╻┠┉╸┠┉				<b> </b>		·····			+				+ + + + + + + + + + + + + + + + + + +	
Arch/Engineer/Landscape/prinipal designer							·[		┟┉╂┉╂				┝┈┝━┝		┉┟┉╂┉╂				┼┈┼┈┼	····	·· [····]	+				$\{ \cdots, \{ \cdots,$	
Commission / supervise ground investigations	StEng						1	-+-+	╎┈┼┈┼				┟┈╌┠╺╍╴┠┈						++	····t···t··		+				ttt-	
Advise tender process	Arch					-	1	-+-+	╎┈┼┈┼				tt						╎┈┼┈┼	····t···t··		+				ttt-	
Prepare RIBA 4 designs and specifications, principal designer role.	Arch			·····																				····			
Monthly inspections, certification, project team meetings	Arch																										
QS								<mark></mark>																		<b></b>	
Prepare prelims /schedules /all tender documentation	QS															<mark></mark>											
Tender clarifications /review/ negotiations /report/ appoint	QS								· [ ] [									···	·····							+	
Interim valuations, project team meetings and final review	QS							-++	· [· · · · ] · · · ] ·				$\left  \cdots \right  \cdots \left  \cdots \right $						·····							++	··· <b>·</b> ····
								-+-+	·  · · · · <del> </del> · · · · <del> </del> ·				<u></u>	-++					·!			·····		····		++	
Treeworks Prepare RFQ	PM/FTC						<b>  </b>	-+-+	1				†						1							1-1-1-	
Tender period	PM/FTC																		1-1-1								
Commission	PM/FTC																										
Lead-in																											
Undertake works	Contractor						<b> </b>																			. <b></b>	
	I				·····		<b> </b>		·   <del> </del>										·····							+	
Tender Action Conractor Shortlisting	All/QS				····· ··		<b>  </b>	<b>.</b>	· [· · · · ] · · · ] ·				<u>├</u>	···+···+					· +					····	···• <del> </del> ····· ·····	++	
Send out tenders	All/QS						·  <b> </b> <mark> </mark>		┟┉┼┉┼				<u>├</u> ──-						╎┈┼┈┼	····	••••••••					++	
Tender period and clarifications	QS/Arch				·····		1	-++	++										1							<u>++</u>	
Tender review, negotiations or value engineering	QS/Arch																							····			
Contract documents/appointment	QS																										
Lead-in period																											
Construction Secure site, prelims, road closures	Contractor Contractor						·		· [· · · · ]				····													++	
Bank and retaining walls Monument repairs	Contractor				·····		· ·····		·  · · · ·  · · · ·  ·				<b>├</b> ──- <b>├</b> ──- <b>├</b> ─-						·····								
Boundary structures	Contractor						· ···· · ··· · ···	·· <del> </del> · · · <del> </del> · · · ·	++				+ <b>  </b>			····			·····							<u> </u>	
Ironwork repairs	Contractor				····· ··		· · · · · · · · · · · · · · · · · · ·		· ····				<u>├</u>	···+···+					·   · · · ·   · · · · P							terterty	
Landscape inc. paths and planting	Contractor				·····			-+-+	†††-				<u> </u>						1							to to to	
Install interpretation and seating	Contractor																										
Final inspections and site handover	Contractor																										
																						<b> </b>				. <b>.</b>	
Archaeology Investigations	Archaeol						·		·										•••••••							<u></u>	
Watching brief	Archaeol						·	-+-+	┟┉╂┉╂				┟╍╍┠╍╍┠╍				<b> </b>		· [····]							f	
							· ···· · ··· · ···	·· <del> </del> · · · <del> </del> · · · ·	++				+ <b>  </b>			····			·!		••••••••						
Activity Plan Digital engagement	FTC						1						h		┉┟┉┟┉┟				1							too too to	
Voluntary work on site- Arch/monuments/landscape	FoPC												<b>tere   f</b> er														
Interpretation boards and sign design	FTC					1																					
Booklet and digital interpretation	FTC																										
Community engagement events	FTC								T													I	]			<u>                                      </u>	
Open days	FoPC								. <b>   </b> .				ļļļ.											ļļ.		<u></u>	
Grand opening	FoPC				I L		l		L	II	II		III	III	II	ll		II				III				.LL	

