

Milestone Schedule

WNY - Project Delivery Partner



Activity Name	Duration (Weeks)	Start Date	Finish Date	2016												2017											
				M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	
1 UK Pavilion Astana EXPO 2017																											
2 UKTI Procurement...																											
7 EMPLOYER'S DESIGN TEAM...	65	14/6/16	10/9/17																								
21 PAVILION FIT OUT - DESIGN & BUILD																											
22 Key Dates	60	5/10/16	29/11/17																								
23 Target contract award	0	5/10/16	5/10/16																								
24 Sectional Completion 1: Completion of Technical Design to the satisfaction of the JSC	0	24/11/16	24/11/16																								
25 Sectional Completion 2: Practical Completion of the UK Pavilion including final clean by Contractor	0	26/4/17	26/4/17																								
26 Sectional Completion 3: Astana EXPO 2017 starts	0	20/9/17	20/9/17																								
27 Sectional Completion 4: Astana EXPO 2017 ends	0	29/11/17	29/11/17																								
28 Completion of the Whole of the Works																											
29 RIBA Stage 4	7	6/10/16	23/11/16																								
30 Contractor Technical Design	5	6/10/16	9/11/16																								
31 Design Review & Internal Approvals (ETRs etc)	2	10/11/16	23/11/16																								
32 EXPO 2017 Submissions - Shop Drawings	2	24/11/16	7/12/16																								
33 Submission to Astana EXPO 2017	0	24/11/16	24/11/16																								
34 Astana EXPO 2017 Review & Approvals	2	24/11/16	7/12/16																								
35 Construction Phase	12	1/2/17	25/4/17																								
36 Key Date for Access	0	1/2/17	1/2/17																								
37 Time for Completion	12	1/2/17	25/4/17																								
38 Practical Completion	0	26/4/17	26/4/17																								
39 In-Use & Maintenance	21	26/4/17	19/9/17																								
40 In-Use	21	26/4/17	19/9/17																								
41 Astana EXPO 2017	13	10/6/17	10/9/17																								
42 Dismantling	10	20/9/17	29/11/17																								
43 Key Date for Access	0	20/9/17	20/9/17																								
44 Time for Completion	10	20/9/17	28/11/17																								
45 Practical Completion	0	29/11/17	29/11/17																								