Project:	DISC III (Paddock)
Author:	Alex Pope
Revision:	Rev 0 13/02/2019

	Feb			Mar				Apr					May				June				July					Aug				Sept					Oct				Nov				Dec				
Task Week:	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47
Project kick-off																																															
Tender Professional appointments																																															
Interviews/Cost Negotiation																																															
Sign Contracts																																															
Design Meeting 1																																															
RIBA Stage 1																																															
1st Cost Report																																															
Design Meeting 2																																															
RIBA Stage 2																																															
2nd Cost Report																																															
Planning Meetings																																															
Design Meeting 3																																															
RIBA Stage 3																																															
3rd Cost Report																																															
Prepare Tender Documentation																																															
Advertise on Contracts Finder																																															
Tender Period																																															
Site Visits & Queries																																															
Interviews																																															
Cost Negotiation																																															
Tender Analysis & Report																																															
Sign Contracts																																															
Contractors Design Period																																															
Site set-up																																															
Ground Works																																															
Construction																																															
Fit-out																																															
Landscaping																																															
Handover																																															

38 Weeks on-Site